#### UNIVERSITY OF CALIFORNIA

BERKELEY • DAVIS • IRVINE • LOS ANGELES • MERCED • RIVERSIDE • SAN DIEGO • SAN FRANCISCO



SANTA BARBARA • SANTA CRUZ

EXECUTIVE VICE PRESIDENT— CHIEF FINANCIAL OFFICER

OFFICE OF THE PRESIDENT 1111 Franklin Street, 6th Floor Oakland, California 94607-5200 Phone 510/987-9029

June 22, 2017

The Honorable Holly J. Mitchell Chair, Joint Legislative Budget Committee State Capitol, Room 5080 Sacramento, CA 95814

Mr. Michael Cohen Director of Finance State Capitol, Room 1145 Sacramento, CA 95814

Dear Senator Mitchell and Director Cohen:

Pursuant to Sections 92493, et seq. of the Education Code, enclosed is the University of California's progress report on the scope, funding, and current status of capital expenditures funded under these provisions of the Education Code.

If you have any questions regarding this report, Associate Vice President Sandra Kim would be pleased to speak with you. She can be reached by telephone at (510) 987-9660, or by e-mail at Sandra.Kim@ucop.edu.

Sincerely,

Nathan Brostrom

Votre/ gente

Executive Vice President - Chief Financial Officer

#### Enclosures (5):

- University of California, Capital Assets Strategies. State General Funds for Capital Improvements Status Report. December 31, 2016 with selected updates as of June 20, 2017.
- March 2017, UC Davis. Chemistry Seismic and Life Safety Corrections, Project Planning Guide Amendment.
- April 2017, UC Los Angeles. Project Planning Guide Amendment for CHS Seismic Correction and Fire Safety.
- May 2017, UC Riverside. Project Planning Guide Amendment, Pierce Hall Improvements.
- June 2017, UC Merced. Project Planning Guide Update, State 2020 Project.

cc: President Napolitano

Ms. Finn, Department of Finance

Mr. Katz, Department of Finance

Mr. Lief, Department of Finance

Ms. Lukenbill, Department of Finance

Mr. Osmena, Department of Finance

Mr. Constantouros, Legislative Analyst's Office

Ms. Collins, Joint Legislative Budget Committee

State General Funds for Capital Improvements Status Report June 22, 2017 Page 2

Ms. Black, Senate Budget and Fiscal Review Committee
Ms. Lee, Senate Budget and Fiscal Review Committee
Mr. Martin, Assembly Budget Committee
Deputy Chief of Staff Jones
Associate Vice President Kim
Interim Associate Vice President Flaherty
Interim Associate Vice President and Director Alcocer
Chief of Staff Gabriel
Chief of Staff Werdick
Executive Director Stimpson
Director Santa Cruz
Director Yin
Manager Kennedy
Budget Analyst Olmos

State General Funds for Capital Improvements Status Report June 22, 2017 Page 3

bcc: OP Capital Planning

Į

Administrative Assistant Magness-Cotton

**OP Records Management** 



# University of California Capital Assets Strategies STATE GENERAL FUNDS FOR CAPITAL IMPROVEMENTS STATUS REPORT

December 31, 2016 with selected updates as of June 20, 2017

#### 2013-14 Budget for State Capital Improvements (\$000s)

Campus	Project	Phase	2013-14 Request	Page No.
ANR *	REC Facilities Renewal and Improvements	PWC	1,850	5
Davis	Walker Hall Renewal and Seismic Corrections	PW	2,731	9
Los Angeles	CHS Seismic Correction and Fire Life Safety	С	48,349	13
Merced	Central Plant/Telecommunications Reliability Upgrade	PW	1,400	15
Merced	Classroom and Academic Office Building	С	45,144	16
San Francisco	Clinical Sciences Building Seismic Retrofit	W	2,800	23
Santa Barbara	Academic Support Facility	С	26,505	24
Santa Cruz	Coastal Biology Building	W	3,530	27
		Total	132,309	

#### 2014-15 Budget for State Capital Improvements (\$000s)

Campus	Project	Phase	2014-15 Request	Page No.
ANR*	Intermountain REC Field Lab & Multipurpose Facility	PW	200	4
Berkeley	Tolman Hall Seismic Replacement (Berkeley Way West)	WC	75,000	6
Davis	Chemistry Seismic and Life Safety Corrections	PW	3,482	8
Davis	Walker Hall Renewal and Seismic Corrections	С	27,917	9
Irvine	Business Unit 2	E	1,094	10
Irvine	Primary Electrical Improvements Step 4	DC	19,462	12
Merced	Central Plant/Telecommunications Reliability Upgrade	C	15,183	15
San Diego	Campus Life Safety Improvements	WC	49,010	22
Santa Barbara	Infrastructure Renewal Phase 1	С	12,136	26
Santa Cruz	Coastal Biology Building	С	64,127	27
Santa Cruz	Life Safety Upgrades	PWC	10,201	29
		Total	277,812	

<sup>\*</sup> Division of Agriculture and Natural Resources

#### 2015-16 Budget for State Capital Improvements (\$000s)

Campus	Project	Phase	2015-16 Request	Page No.
ANR*	Intermountain REC Field Lab & Multipurpose Facility	С	1,786	4
Berkeley	Wheeler Hall - Capital Renewal	WC	19,400	7
Davis	Chemistry Seismic and Life Safety Corrections	С	31,076	8
Irvine	Fire and Life Safety Improvements Phase 1		34,290	11
Los Angeles	es CHS-SOM West Seismic Renovation		25,000	14
Merced	Classroom and Academic Office Building	E	4,805	16
Riverside	Batchelor Hall Building Systems Renewal	WC	17,777	18
Riverside	Environmental Health and Safety Expansion	E	369	19
Riverside	Pierce Hall Improvements	PWC	34,680	20
San Diego	Biological and Physical Sciences Building	С	55,800	21
San Francisco	Clinical Sciences Building Seismic Retrofit	С	21,735	23
Santa Barbara	Campbell Hall Replacement Building	PWCE	15,787	25
Santa Cruz	Coastal Biology Building	E	2,000	27
Santa Cruz	Environmental Health and Safety Facility	C	19,437	28
Santa Cruz	Telecommunications Infrastructure Phase B	С	12,623	30
		Total	296,565	

<sup>\*</sup> Division of Agriculture and Natural Resources

#### 2016-17 Budget for State Capital Improvements (\$000s)

Campus	Project	Phase	2016-17 Request	Page No.
Merced	State 2020	PWCE	527,300	17
		Total	527,300	

# Intermountain REC Field Laboratory and Multipurpose Facility Division of Agriculture and Natural Resources

#### SCOPE

This project will provide approximately 3,800 assignable square feet (4,400 gross square feet) of field laboratory and community meeting space at the Intermountain Research and Extension Center in the rural area of Tulelake, California. The meeting and research space will support the agricultural community by providing the latest tools and techniques in weed, insect, and disease control as well as water management and plant nutrition.

#### **STATUS**

Working drawings have been approved and the Division bid the project in October of 2016. Project completion is scheduled for November 2017, a 11 month delay from what was reported in the December 2015 State General Funds for Capital Improvements Status Report. The delay is associated with staffing shortages at the Division, which has been resolved with the hiring of an additional project manager.

#### FUNDING

State General Funds for preliminary plans and working drawings were approved in 2014-15 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). State General Funds for construction were approved in 2015-16 using the same funding mechanism. Equipment will be funded with non-State resources.

<u>Phase</u>	Complete	<u>State Funds</u>	Non-State Funds	Totals
Preliminary Plans	100%	\$75,000	-	\$75,000
Working Drawings	100%	\$125,000		\$125,000
Construction	0%	\$1,786,000		\$1,786,000
<u>Equipment</u>	0%		\$100,000	\$100,000
Totals		\$1,986,000	\$100,000	\$2,086,000

# **REC Facilities Renewal and Improvements**Division of Agriculture and Natural Resources

#### SCOPE

This project will renovate obsolete facilities at several Research and Extension Centers, operated by the Division of Agriculture and Natural Resources. These renovations will convert unused facilities into usable research and meeting space. Some of the work associated with this project includes: roof replacement; heating, cooling, and ventilation system replacement; interior remodeling and improvements; and installation of solar panels. These projects will directly benefit seven counties throughout the state of California by providing research and education to those communities.

#### **STATUS**

The project is being procured in two bid packages. The Division awarded the first bid package in September 2016. The Division anticipates awarding the second bid package in March 2017. Project completion is expected in June 2017, which is a 14 month delay from the original schedule. The delay is associated with staffing shortages at the Division, which has been resolved with the hiring of an additional project manager.

#### FUNDING

State General Funds for preliminary plans, working drawings, and construction were approved in 2013-14 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Funding for the construction phase is also being provided by non-State resources.

<u>Phase</u>	_Complete_	State Funds	Non-State Funds	Totals
Preliminary Plans	100%	\$80,000		\$80,000
Working Drawings	100%	\$80,000		\$80,000
Construction	20%_	\$1,690,000	\$200,000	\$1,890,000
Totals		\$1,850,000	\$200,000	\$2,050,000

# Tolman Hall Seismic Replacement (Berkeley Way West) Berkeley

#### SCOPE

This project will construct a new academic building that would replace the existing Tolman Hall, a 138,600 assignable square feet (247,000 gross square feet) reinforced concrete building that has a Level V seismic rating (per California Building Code) and is the campus' most urgent priority for seismic remediation. The new building would also provide modern instruction and research space that would remedy Tolman Hall's mid-20th century-era spaces and systems that inhibit instruction, research, and student-faculty collaboration space. In May 2015, the Board of Regents approved a budget and scope increase to be funded with non-State funds. The project budget and scope has been amended to maximize the use of the site and add critically needed office space, primarily for campus administration use. The scope and budget of the State portion of the project is unchanged.

#### STATUS

The project is being procured in four bid packages. The project is currently in construction and the campus has awarded two of the four bid packages. The campus anticipates bidding the third bid package in March 2017 and the fourth bid package in fall 2017. Project completion is expected in December 2017, which is a one month delay from the original schedule. The delay is associated with a longer than anticipated working drawings phase.

#### **FUNDING**

Funding for constructing the State supportable portion of the project was approved in 2014-15 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Funding for constructing the non-State supportable portion of the project is being provided by non-State resources. Funding for preliminary plans, working drawings, and equipment is also being provided by non-State resources. In May 2015, the Board of Regents approved a budget increase to be funded with non-State funds.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%		\$9,595,000	\$9,595,000
<b>Working Drawings</b>	100%		\$8,410,000	\$8,410,000
Construction	35%	\$75,000,000	\$78,315,000	\$153,315,000
Equipment	0%		\$13,680,000	\$13,680,000
Totals		\$75,000,000	\$110,000,000	\$185,000,000

#### Wheeler Hall — Capital Renewal Berkeley

#### SCOPE

This project includes the following two phases of a multi-phase project: 1) replacement of the existing obsolete mechanical system, installation of new electrical and telecom equipment, and building of new electrical and telecom rooms on each floor; and 2) distribution of services including heat, cooling, power, and data throughout Wheeler Hall.

#### STATUS

The project is being procured in two bid packages. The project awarded the first bid package in August 2016. The project is currently in construction and the campus has awarded the first of the two bid packages. The campus bid the second bid package and anticipates awarding the contract in January 2017. Project completion is scheduled for June 2017, a three month delay from the original schedule. Before this project could commence, the campus needed to finish a separately-funded project involving the remediation of the building's exterior and modernization of elevators. This non-State project required more work than initially estimated which delayed the start of the necessary studies to support the Wheeler Hall – Capital Renewal project.

#### **FUNDING**

Funding for a portion of working drawings and the entirety of construction was approved in 2015-16 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Funding for the remaining portion of working drawings and all of preliminary plans is being provided by non-State resources.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
<b>Preliminary Plans</b>	100%		\$350,000	\$350,000
<b>Working Drawings</b>	100%	\$350,000	\$750,000	\$1,100,000
Construction	35%	\$19,050,000		\$19,050,000
Totals		\$19,400,000	\$1,100,000	\$20,500,000

# Chemistry Seismic and Life Safety Corrections Davis

#### SCOPE

The Chemistry Seismic and Life Safety Corrections (Chemistry Seismic) project as originally approved was intended to improve fire suppression and improve the seismic performance to Level III ("Good") of the Chemistry Building (currently Level V-VI) and the Chemistry Annex Building (currently Level VI). In addition, the project includes replacing fume hoods, emergency showers, and landscaping disturbed by seismic work.

June 2017 Update: Due to logistical constraints, a portion of the seismic work and a portion of the fire suppression work will be accomplished as part of the non-State funded Chemistry Addition and Phase 1 Renovation project. The Chemistry Seismic project is now scheduled to be complete in April 2019 and the non-State funded Chemistry Addition project in February 2021. These two projects together will bring both the Chemistry Building and the Chemistry Annex to a UC Performance Level of III ("Good") and provide 100% fire suppression, satisfying the goals of the Chemistry Seismic project. A detailed description of the deferred scope is included in the March 2017 Project Planning Guide (PPG) Amendment. No additional funds are associated with the PPG Amendment.

#### STATUS

The project has been delayed by the complexity of the structural analysis and structural retrofits required to bring the buildings to a Level III, and the need to coordinate swing space to minimize disruptions to researchers.

Office of the President approved the amended PPG in June 2017. The March 2017 PPG Amendment is enclosed with this report.

#### **FUNDING**

State General Funds for preliminary plans and working drawings were approved in 2014-15 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). State General Funds for construction were approved in 2015-16 using the same funding mechanism.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	95%	\$1,915,000		1,915,000
Working Drawings	0%	\$1,567,000		\$1,567,000
Construction	0%	\$31,076,000		\$31,076,000
Totals		\$34,558,000	•	\$34,558,000

# Walker Hall Renewal and Seismic Corrections Davis

#### SCOPE

This project will correct seismic, accessibility, and building code deficiencies of the 44,415 gross square foot building. The renovated building will provide approximately 27,000 assignable square feet to serve State-supportable student services and programs, and classroom space for 450 students. The project will also replace all of the building mechanical systems and renew the original shell of the 85 year old building. The project scope was amended to clarify the scope of work to reflect details in planning and changes to instructional pedagogy since the original project approval.

#### STATUS

Preliminary plans were approved in December 2016. Project completion is scheduled for April 2019, a 15 month delay from what was reported in the December 2015 State General Funds for Capital Improvements Status Report. This delay is the result of the complexity of review and modifications to the historic structure. The delay also is due to changes requested in classroom style to conform to emerging teaching pedagogy, resulting in the reconfiguration of the classroom spaces and confirmation of details during programming.

#### FUNDING

State General Funds for preliminary plans and working drawings were approved in 2013-14 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). State General Funds for construction were approved in 2014-15 under the same funding mechanism. The campus is funding a budget increase of \$2.2 million with non-State funds to support working drawings and construction for approved project change, as well as the equipment costs.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%	\$1,394,000	<del>-</del>	\$1,394,000
Working Drawings	5%	\$1,337,000	\$163,000	\$1,500,000
Construction	0%	\$27,917,000	\$2,037,000	\$29,954,000
Equipment	0%		\$521,000	\$521,000
Total		\$30,648,000	\$2,721,000	\$33,369,000

# Business Unit 2 – Equipment Irvine

#### SCOPE

The project equips the approximately 31,750 assignable square feet (ASF) of State-supportable space in the new 47,000 ASF Business Unit 2 building to support instruction and research activities in the Paul Merage School of Business. The new building includes instruction, research, and office space.

#### **STATUS**

The building is complete, as scheduled. All equipment was procured in January 2015.

#### **FUNDING**

Funding for design and construction were initially provided by State lease revenue bonds. These lease revenue bonds (LRBs) were retired as part of the UC-issued LRB restructuring in fall 2013. State General Funds for equipment were approved in 2014-15 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94).

Phase	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%		\$1,116,000	\$1,116,000
<b>Working Drawings</b>	100%		\$1,941,000	\$1,941,000
Construction	100%		\$41,194,000	\$41,194,000
Equipment	100%	\$1,094,000	\$3,281,000	\$4,375,000
Totals		\$1,094,000	\$47,532,000	\$48,626,000

# Fire and Life Safety Improvements Phase 1 Irvine

#### SCOPE

The Fire and Life Safety Improvements Phase 1 project will address a number of urgent fire and life-safety issues in academic areas of the Irvine campus, including the installation of fire sprinkler systems throughout two laboratory buildings—Rowland Hall and Reines Hall—and in the breezeway of a third—Engineering Laboratory Facility—as well as the replacement of obsolete fire alarm systems in 13 academic buildings and one campus support building, thereby improving the safety of over 500,000 assignable square feet in UCI's academic core. In addition, the project includes installation of a new fire suppression water line for the academic core of the campus in general.

The approved Project Planning Guide (PPG) included partial upgrade of the alarm system in the Ayala Science Library. Subsequently, the campus elected to complete all of the fire alarm upgrades in the Science Library as a single phase supported entirely by non-State funds. The amended project substitutes fire-safety improvements in six State-supportable buildings in place of Ayala Science Library. The total budget, the schedule, and project goals defined in the Project Planning Guide (dated August 2014) and approved by the State remain unchanged. UC Office of the President approved the PPG Amendment in August 2015.

#### **STATUS**

Design is in progress. Due to unanticipated complexities discovered during site surveys (including potential hazardous materials abatement), there has been a delay in the design phase to allow for additional time for preparation of performance criteria. Construction is anticipated to begin in spring 2017. Despite these complexities, the project is scheduled to complete in June 2019, which is consistent with the schedule included in the approved PPG Amendment.

#### FUNDING

State General Funds for design and construction were approved in 2015-16 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94).

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Design	85%	\$1,592,000		\$1,592,000
Construction	0%	\$32,698,000		\$32,698,000
Totals		\$34,290,000		\$34,290,000

# Primary Electrical Improvements Step 4 Irvine

#### SCOPE

This project will improve the safety and reliability and increase the efficiency of the campus' electrical distribution system to support increased demand on the system. The project includes installing a new electrical transformer, constructing a new electrical South Substation, and adding a feeder from the Central Plant's cogeneration facility to the University Substation.

#### **STATUS**

This project is being implemented via a Design-Build project delivery. Design phase plans were approved in September 2015 and a Notice to Proceed was issued in February 2016. As reported previously, project delay is a result of later-than-anticipated release of design funds due to implementing the funding requirements associated with the new process involving State capital funds. In addition, a delay resulted from a re-evaluation of the coordination effort with Southern California Edison (SCE), the local utility, resulting from very high costs quoted by SCE. The campus determined that the most cost effective solution was to minimize the amount of work and coordination required from SCE. This did not have an impact on the scope of work and deliverables in the project. The project is scheduled to be complete in winter 2018, consistent with last two years of reporting.

#### FUNDING

State General Funds for design and construction were approved in 2014-15 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94).

<u>Phase</u>	Complete	<u>State Funds</u>	Non-State Funds	Totals
Design	100%	\$916,000	0	\$916,000
Construction	50%	\$18,546,000		\$18,546,000
Totals		\$19,462,000	•	\$19,462,000

# CHS Seismic Correction and Fire Life Safety Los Angeles

#### SCOPE

The project will seismically upgrade the nine-story Southeast Wing and the two basement levels beneath the East and West Courtyards in the Center of Health Sciences (CHS) complex. The project also will install backbone fire sprinkler and standpipe systems, a fire water supply and distribution system, and a backbone fire alarm with centralized controls to serve the 2.4 million gross square feet (GSF) CHS complex.

Since August 2013, the campus has completed engineering studies that have allowed for the Courtyard structures to be seismically upgraded to Level III, per California building code standards, as a separate campus-funded project, and identified a more cost-effective solution for seismically upgrading three adjacent structures in the complex. UC Office of the President approved the Project Planning Guide (PPG) Amendment in August 2014. The amended project scope includes upgrades to fire/life safety infrastructure throughout the complex.

May 2017 Update: The PPG was amended again to address seismic upgrades to an additional 68,949 GSF in the Dentistry Building within the CHS complex. The seismic corrections to this additional space can be performed within the approved project budget. A total of 684,600 GSF will be improved from a Level V to a Level III seismic rating.

#### STATUS

The project is being procured in three bid packages. The first early bid package involving the replacement of fire alarm devices in the Neuropsychiatric Institute/Brain Research Institute is complete. Working drawings for the remaining two bid packages were approved in May 2016. The campus awarded the second bid package in August 2016. The project is scheduled to be complete in summer 2018, consistent with the schedule included in the approved PPG Amendment.

The Office of the President approved the amended PPG in May 2017. The April 2017 PPG Amendment is enclosed with this report.

#### **FUNDING**

State General Funds for construction were approved in 2013-14 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Funding for preliminary plans and working drawings is being provided by non-State resources.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%		\$1,706,000	\$1,706,000
Working Drawings	100%		\$2,100,000	\$2,100,000
Construction	15%	\$48,349,000		\$48,349,000
Totals		\$48,349,000	\$3,806,000	\$52,155,000

# CHS SOM West Seismic Renovation Los Angeles

#### SCOPE

This project remedies seismic deficiencies in the 88,569 assignable square foot School of Medicine (SOM) West building (144,732 gross square feet) which is rated at a Level V per California Building Code standards. The project also includes mandatory code corrections triggered by the structural work such as accessibility, and fire/life safety improvements in the structure, and upgrades to other fire/life safety infrastructure in other high-rise buildings in the complex.

#### STATUS

The project is being procured in two bid packages. Preliminary plans are complete and working drawings were approved in May 2016. The campus awarded the first bid package in August 2016. The project is scheduled to be complete in May 2018, consistent with the original schedule.

#### FUNDING

State General Funds for construction were approved in 2015-16 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Funding for preliminary plans and working drawings is being provided by non-State resources.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%		\$1,300,000	\$1,300,000
Working Drawings	100%		\$1,500,000	\$1,500,000
Construction	10%	\$25,000,000	\$12,200,000	\$37,200,000
Totals		\$25,000,000	\$15,000,000	\$40,000,000

# Central Plant/Telecommunications Reliability Upgrade Merced

#### SCOPE

This project will provide improvements to the campus emergency power system, improvements to central campus telecommunications, equipment for the central utilities plant, and installation of a domestic water bypass at the campus water main entry. This project is required in order to accommodate the campus' utility needs, which are currently strained as a result of enrollment growth.

#### **STATUS**

The project was completed in October 2016, a five month delay from what was reported in the December 2015 State General Funds for Capital Improvements Status Report. The campus opted to delay implementing the scope in order to coincide with the delivery of the Classroom and Academic Office Building. The campus is finishing checklist items before filing a Notice of Completion.

#### FUNDING

State General Funds for preliminary plans and working drawings were approved in 2013-14 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). State General Funds for construction were approved in 2014-15 under the same funding mechanism.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
<b>Preliminary Plans</b>	100%	\$600,000		\$600,000
Working Drawings	100%	\$800,000		\$800,000
Construction	100%	\$15,183,000	140	\$15,183,000
Totals		\$16,583,000		\$16,583,000

# Classroom and Academic Office Building Merced

#### SCOPE

This project will house 50,869 assignable square feet (77,348 gross square feet) of classrooms, tutorial space, dry research laboratories, scholarly activity, and academic and administrative offices for instruction and research programs. The project includes five lecture halls ranging from 90 to 210 seats, seminar and tutorial rooms, and 13 research laboratories designed with an emphasis on flexible use for evolving programs. The scope of work also includes associated infrastructure.

#### **STATUS**

The building is fully occupied and operational for the fall 2016 semester. All equipment has been procured for this project. The project was delayed six months from what was reported in the December 2015 State General Funds for Capital Improvements Status Report. The campus is finishing checklist items before filing a Notice of Completion.

#### FUNDING

State funding for preliminary plans and working drawings were appropriated with General Obligation Bonds in 2012. State General Funds for construction were approved in 2013-14 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). State General Funds for equipment was approved in 2015-16 using the same funding mechanism.

<u>Phase</u>	<u>Complete</u>	State Funds	Non-State Funds	Totals
Preliminary Plans	100%	\$2,150,000	·	\$2,150,000
<b>Working Drawings</b>	100%	\$2,600,000		\$2,600,000
Construction	100%	\$45,144,000		\$45,144,000
Equipment	100%	\$4,805,000		\$4,805,000
Totals		\$54,699,000		\$54,699,000

#### Merced State 2020 Project Merced

#### SCOPE

This project includes approximately 403,200 assignable square feet (ASF) (approximately 608,300 gross square feet) consisting of the following: instructional, research, and academic office space (373,400 ASF); an enrollment center (18,400 ASF), and space for campus operations (11,400 ASF). The project also includes infrastructure proportionate to the State eligible space. This project is part of the larger 789,900 ASF comprehensive Merced 2020 Project that will support the campus' plan to grow enrollment to 10,000 students by 2020.

The Merced 2020 Project also includes phasing the delivery of facilities, including providing 161,000 ASF by fall 2018 (first delivery facilities), 150,800 ASF by fall 2019 (second delivery facilities), and the remaining 478,100 ASF in fall 2020 (substantial completion).

#### STATUS

Construction commenced in November 2016. The project is currently grading and excavating the site for the first delivery facilities. Additionally, fencing and equipment/trailer mobilization also occurred on the site. Finally, foundations of several buildings are underway. Schematic design for the second delivery facilities are nearing completion. The project is on schedule for completion in fall 2020.

June 2017 Update: After finalizing the project agreements with the preferred developer and analyzing UC's system wide commitments of State General Funds for capital outlay, the project budget and funding plan was updated accordingly. The Project Planning Guide Update details the budget reallocations to properly assign State supportable space to the State project budget and describes shifts in funding to assign more State funding to State supportable space.

Office of the President approved the PPG Update in June 2017. The June 2017 Update is enclosed with this report.

#### FUNDING

State General Funds for preliminary plans, working drawings, construction and equipment were approved in 2016-17 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94) and Chapter 22, Statutes of 2015 (Senate Bill 81).

June 2017 Update: The budget for the State project increased from \$688.55 million to \$763.64 million and State sources increased from \$527.5 million to \$653.9 million; however the total project budget (\$1,338.48 million) did not change as a result of this update.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	50%	\$18,857,000	\$2,071,000	\$20,928,000
<b>Working Drawings</b>	50%	43,999,000	4,883,000	48,882,000
Construction	5%	553,145,000	102,786,000	655,931,000
Equipment	0%	37,899,000		37,899,000
Totals		\$653,900,000	\$109,740,000	\$763,640,000

# Batchelor Hall Building Systems Renewal Riverside

#### SCOPE

This project will upgrade the core building systems of an approximately 56,100 assignable square feet (approximately 110,100 gross square feet) academic building. The core building systems have reached and/or surpassed their expected life cycle, and do not effectively support contemporary laboratory science. This project will upgrade or replace elements of the heating, ventilation and air conditioning, electrical, building plumbing, and fire protection systems.

#### STATUS

The campus finished preliminary plans in July 2016, and has commenced working drawings. The project's revised completion date is now January 2019, a five month delay from what was reported in the December 2015 State General Funds for Capital Improvements Status Report. The delay is related to revising the environmental documentation, which was initially completed for this project when preliminary plans funding was provided in 2007. After receiving approval in the summer of 2015, the environmental documentation was determined to be out of date because of new/updated codes and legislation that passed since the initial 2007 approval.

#### FUNDING

Preliminary plans were funded in 2007 with General Obligation Bonds. State General Funds for working drawings and construction were approved in 2015-16 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94).

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%	\$402,000		\$402,000
Working Drawings	0%	\$1,333,000		\$1,333,000
Construction	0%	\$16 <u>,</u> 444,000		\$16,444,000
Totals		\$18,179,000		\$18,179,000

# **Environmental Health and Safety Expansion**Riverside

#### SCOPE

This project will equip an approximately 17,800 assignable square foot (approximately 29,100 gross square foot) building that accommodates environmental, health, and safety administrative offices and support space; a safety training/learning center; wet laboratories; building support space; and facilities for the receipt, handling, and disposal of hazardous waste materials.

#### **STATUS**

The project was completed and the building was occupied in February 2016. All equipment for the building has been procured. A Notice of Completion was filed for the project in May 2016.

#### **FUNDING**

Preliminary plans were funded in 2007 with General Obligation Bonds. Working drawings were funded from lease-revenue bonds savings from a non-UC project. Construction funds were funded with external financing, serviced by State General Funds. State General Funds for equipment were approved in 2015-16 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94).

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%	\$400,000	·	\$400,000
Working Drawings	100%	\$635,000	\$415,000	\$1,050,000
Construction	100%	\$15,984,000	\$3,248,000	\$19,232,000
<u>Equipment</u>	100%	369,000		\$369,000
Totals		\$17,388,000	\$3,663,000	\$21,051,000

# Pierce Hall Improvements Riverside

#### SCOPE

The project will renovate an approximately 66,800 assignable square feet (approximately 114,300 gross square feet) academic building. The renovations include renewing utility and building systems that have reached and/or surpassed their expected life cycle, address code deficiencies (e.g. fire, life safety, disabled access), and improve systems that will reduce energy and water consumption. The project was originally planned to construct a new classroom addition that would have provided new general assignment classrooms with a combined total of approximately 200 student stations.

June 2017 Update: Since the original approval of the Project Planning Guide (PPG) in July 2015, the campus completed further analysis that considered both classroom and instructional laboratory requirements, along with opportunities to effectively address the laboratory need. The analysis concluded that expanding teaching laboratories is a higher priority than new classroom seats as originally proposed.

The amendment to the Pierce Hall Improvement project revises the project scope from constructing a new classroom building with 200 student stations to renovating space in Pierce Hall. The change repurposes existing laboratory space to create new instructional laboratories containing 192 stations to resolve a significant instructional laboratory space shortage, and will create a new 15-25 station general assignment seminar room. The campus is moving forward with a separate project to provide new classrooms, and is studying pedagogical trends to develop project goals. No additional State funds are associated with the Project Planning Guide (PPG) Amendment. The amended project is scheduled to be complete July 2020 which represents a 14 month extension from the original project.

#### STATUS

Geotechnical and asbestos reports have been completed for the building. As result of the reports' findings, the campus does not anticipate having to do major seismic or asbestos work.

Office of the President approved the amended PPG in June 2017. The May 2017 PPG Amendment is enclosed with this report.

#### FUNDING

State General Funds for preliminary plans, working drawings, and construction were approved in 2015-16 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94).

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	50%	\$1,387,000		\$1,387,000
Working Drawings	0%	\$2,428,000		\$2,428,000
Construction	0%	\$30,865,000		\$30,865,000
Totals		\$34,680,000		\$34,680,000

# Biological and Physical Sciences Building San Diego

#### SCOPE

This project would construct a new building consisting of 73,470 assignable square feet (128,888 gross square feet) of teaching laboratory and service space; research and scholarly activity space; an auditorium; a Nuclear Magnetic Resonance facility; and academic and administrative office, support, and conference space. The proposed facility would provide modern instruction and research facilities for programs in the Division of Biological Sciences and the Chemistry/Biochemistry Department.

#### STATUS

The campus awarded the contract and the project is currently in construction. The campus has completed site clearance, grading, and a portion of the foundation work for the building. The campus anticipates completing construction in June 2018, consistent with the original schedule.

#### FUNDING

State General Funds for construction were approved in 2015-16 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Preliminary plans, working drawings, and equipment are being funded with non-State resources.

<u>Project Phase</u>	<u>Complete</u>	State Funds	Non-State Funds	Totals
Preliminary Plans	100%		\$4,500,000	\$4,500,000
Working Drawings	100%		\$5,650,000	\$5,650,000
Construction	10%	\$55,800,000	\$44,950,000	\$100,750,000
Equipment	0%	<u></u>	\$4,600,000	\$4,600,000
Totals		\$55,800,000	\$59,700,000	\$115,500,000

# Campus Life Safety Improvements San Diego

#### SCOPE

This project will address fire and life safety improvements, address critical primary and emergency power requirements, and achieve health and safety code compliance with regard to storm water management systems. This multi-faceted project includes almost twenty elements to be implemented in multiple phases.

At the time the Project Planning Guide (PPG) was completed, ten buildings were originally proposed for fire sprinkler and/or fire alarm system improvements, which represented the highest priorities of instruction and research buildings identified with critical fire sprinkler and fire alarm needs. Given the need to expedite the scope of work that addressed laboratory safety, the campus had to use non-State resources to proceed with improvements to three of the buildings identified in the PPG: Basic Sciences Building, Kaplan Lab, and Scholander Hall.

As a result, the project has been amended to include fire safety improvements to three additional buildings: Eckart Building, McGill Hall, and Mandler Hall. The programs located in these three substituted buildings are fully State supportable. The other seven buildings that will have fire safety improvements as described in the original PPG include: Bonner Hall, Center for Magnetic Recording Research, Humanities and Social Sciences Building, Institute of Geophysics and Planetary Physics (Munk Laboratory), Literature Building, Social Science Research Building, and Warren Lecture Hall. UC Office of the President approved the PPG Amendment in March 2015.

#### STATUS

The campus has awarded contracts for (1) all scope associated with emergency power and electrical distribution and (2) fire systems for four buildings. The campus anticipates awarding contracts for the fire systems in the remaining six buildings in February 2017. The campus also anticipates completing working drawings for the scope associated with the storm water in January 2017. Project completion is anticipated in March 2018, which is consistent with the schedule included in the approved PPG Amendment.

#### FUNDING

State General Funds for working drawings and construction were approved in 2014-15 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Preliminary plans are being funded with non-State resources.

Project Phase	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%		\$2,045,000	\$2,045,000
Working Drawings	99%	\$2,550,000		\$2,550,000
Construction	25%	\$46,460,000	*	\$46,460,000
Totals		\$49,010,000	\$2,045,000	\$51,055,000

# Clinical Sciences Building Seismic Retrofit San Francisco

#### SCOPE

This project remedies severe seismic deficiencies in the 84,000 assignable square feet (109,126 gross square feet) Clinical Sciences Building which currently is rated at Level VI per California Building Code standards. The scope of the project includes modernization of the building's infrastructure to meet current code requirement as well as tenant improvements to provide critically needed faculty office and instructional space directly adjacent to UCSF Medical Center hospitals and clinics.

A Project Planning Guide (PPG) Amendment in August 2014 increased the scope to: provide a new handicap entrance, renovate the former entrance into a classroom, and - on floors six and seven- improve access and seismic connectivity between the original building and the 1963 addition. The additional scope totals 3,180 gross square feet or a 3% increase to the original scope and will be funded through non-State resources.

#### STATUS

The project is being procured in two bid packages. Preliminary plans are complete, working drawings are complete and construction funds have been released for both of the bid packages. Project completion is scheduled for December 2018, a 12 month delay from what was reported in the December 2015 State General Funds for Capital Improvements Status Report. This schedule adjustment is the result of delays in the relocation of functional units that were housed in the building, and concealed conditions encountered during the renovation.

#### **FUNDING**

State General Funds for working drawings were approved in 2013-14 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). State General Funds for construction were approved in 2015-16 using the same funding mechanism. Preliminary plans and equipment are being funded from non-State Resources. The construction phase is also being funded by non-State resources.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%		\$5,216,000	\$5,216,000
<b>Working Drawings</b>	100%	\$2,800,000		\$2,800,000
Construction	15%	\$21,735,000	\$59,280,000	\$81,015,000
Equipment	0%		\$6,781,000	\$6,781,000
Totals		\$24,535,000	\$71,277,000	\$95,812,000

# Academic Support Facility Santa Barbara

#### SCOPE

This project will address the severe deficiencies in existing animal facilities and the critical need to accommodate the number of animals necessary to meet current and future campus research needs. The proposed project will provide a new vivarium of 9,278 assignable square feet (ASF). The 9,278 ASF (14,681 gross square feet) vivarium will be located in the previously authorized Bioengineering Building. The project originally included a donor funded 2,911 ASF laboratory to accommodate a collaborative translational research program involving the campus and a regional medical center; this component, however, was removed from the project when the donor withdrew from the project.

#### **STATUS**

The project construction phase is 85% complete. Project completion is scheduled for May 2017, a one month delay from what was reported in the December 2015 State General Funds for Capital Improvements Status Report.

#### FUNDING

State General Funds for construction were approved in 2013-14 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Preliminary plans, working drawings and additional construction funds are provided by non-State resources. Additional non-State funds were approved in December 2014 by UC Office of the President to address increased costs following receipt of bids.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%		\$304,000	\$304,000
Working Drawings	100%		\$241,000	\$241,000
<u>Construction</u>	85%	\$26,505,000	\$630,000	\$27,135,000
Totals		\$26,505,000	\$1,175,000	\$27,680,000

#### Campbell Hall Replacement Building Santa Barbara

#### SCOPE

This project will replace the campus's 860-seat classroom facility, Campbell Hall, which is the largest classroom in the UC system that supports daily undergraduate instruction, along with other academic, student, and public service programming. The 53-year old building has numerous deficiencies: a structurally unsafe suspended ceiling that poses serious life-safety concerns; friable asbestos, and fire-safety, accessibility, and building code compliance issues. This project will provide the campus with a safe, accessible, modern, state-of-the-art instructional facility of 16,000 assignable square feet (24,500 gross square feet).

#### **STATUS**

Preliminary plans are delayed. Project analysis has disclosed problematic geologic site conditions, an underground utility duct bank, along with additional new code requirements, and unplanned cost escalation have resulted in a longer design phase. The project is now scheduled for completion in early 2020, a 12 month delay from what was reported in the December 2015 State General Funds for Capital Improvements Status Report.

#### FUNDING

State General Funds for preliminary plans, working drawings, construction, and equipment were approved in 2015-16 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Half of the funding for preliminary plans, working drawings, construction, and equipment is being provided by non-State resources.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	25%	\$592,000	\$592,000	\$1,184,000
Working Drawings	0%	\$784,000	\$785,000	\$1,569,000
Construction	0%	\$13,459,000	\$13,459,000	\$26,918,000
Equipment	0%	\$952,000	\$951,000	\$1,903,000
Totals		\$15,787,000	\$15,787,000	\$31,574,000

# Infrastructure Renewal Phase 1 Santa Barbara

#### SCOPE

Part of a multi-phased infrastructure upgrade program, this project will upgrade the Santa Barbara campus utility infrastructure to address the most serious deficiencies constraining operations of the campus. The existing systems are old and outdated, in poor condition, undersized for existing load demand and unable to effectively accommodate growth. This Phase 1 project will upgrade the most deficient sewer, storm drain, gas, and water systems.

#### **STATUS**

This project was initiated in 2007, and Phase 1A construction was completed in March 2012 with non-State resources. In October 2015, the construction contract for Phase 1B was awarded, including an additive alternate for a ten inch water line extension on Ocean Road. Concurrently, a project amendment was approved for a Phase 1C component addressing major storm drain and seawater outfall work along Lagoon Road, work that was included originally in the project submitted to the State in 2007, but had been removed due to budget constraints and need for additional study. Phase 1C bid in November 2016, with funds from the favorable bid for Phase 1B. Completion of Phase 1B is scheduled for March 2017. The anticipated completion of Phase 1C in May 2017 would mark the finish of the entire Infrastructure Renewal Phase 1 project. The completion date is three months later from what was reported in the December 2015, *State General Funds for Capital Improvements Status Report*. This delay is associated with longer than anticipated review time to obtain approvals from the California Coastal Commission for Phase 1C.

#### **FUNDING**

State funding for preliminary plans and working drawings were appropriated with General Obligation Bonds in 2006 and 2007 respectively. State General Funds for construction were approved in 2014-15 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Funding for preliminary plans, working drawings, and construction is also being provided by non-State resources.

<u>Phase</u>	_Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%	\$489,000	\$251,000	\$740,000
<b>Working Drawings</b>	100%	\$252,000	\$530,000	\$782,000
Construction	60%	\$12,136,000	\$5,169,000	\$17,305,000
Totals		\$12,877,000	\$5,950,000	\$18,827,000

#### Coastal Biology Building Santa Cruz

#### SCOPE

This project will provide approximately 32,000 assignable square feet (48,839 gross square feet) of research, instructional and office space on the Coastal Science Campus to support the past decade's exponential growth in the Ecology and Evolutionary Biology program and will serve as the center for UCSC's nationally and internationally recognized programs in marine-dependent and coastal-related biological sciences. The project will also provide the necessary site infrastructure to operate the facility. An Amendment to the Project Planning Guide for an increase in equipment funding utilizing State General Funds was approved by the State in 2015-16.

#### **STATUS**

The project is being procured in three bid packages. Contracts were awarded in April 2015 for the three project bid packages and the project construction is underway. The project is scheduled to complete in May 2017, one month later from what was reported in the December 2015 State General Funds for Capital Improvements Status Report.

#### FUNDING

State General Funds for working drawings were approved in 2013-14 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). State General Funds for construction were approved in 2014-15 under the same funding mechanism. State General Funds for equipment were approved in 2015-16 under the same funding mechanism. Preliminary plans and additional construction funds are provided by non-State resources.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%		\$3,985,000	\$3,985,000
<b>Working Drawings</b>	100%	\$3,530,000		3,530,000
Construction	80%	\$64,127,000	\$6,580,000	\$70,707,000
Equipment	0%	\$2,000,000		\$2,000,000
Totals		\$69,657,000	\$10,565,000	\$80,222,000

# Environmental Health and Safety Facility Santa Cruz

#### SCOPE

The project will construct a new regulated waste-handling and storage facility of approximately 5,200 assignable square feet (ASF)/6,660 gross square feet to meet regulated waste demands based on current enrollments and research programs. The new facility will be located close to the center of campus where most waste is generated, thereby reducing transportation risk and costs, increasing operational efficiency, and facilitating an increased level of service to campus clients.

#### **STATUS**

Preliminary plans were approved in September 2016. Refinements made during the preliminary plans phase have reduced the total program from 5,200 ASF to approximately 4,665 ASF, while still meeting all project goals. This reduction was achieved through: reconfiguring the space to gain efficiencies, changing restroom facility designs to adhere to University policy, and incorporating material processing efficiencies. UC Office of the President approved the Project Planning Guide amendment in August 2016.

Construction is anticipated to complete in September 2018, which is three months earlier than with the original schedule. The schedule was revised due to shorter than anticipated review times.

#### **FUNDING**

State General Funds for preliminary plans, working drawings, and construction were approved in 2015-16 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94).

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%	\$1,201,000		\$1,201,000
Working Drawings	60%	\$849,000		\$849,000
Construction	0%	\$17,387,000		\$17,387,000
Totals		\$19,437,000	<del>-</del>	\$19,437,000

# Life Safety Upgrades Santa Cruz

#### SCOPE

This project will address fire, life-safety and health concerns, including critical code deficiencies, by providing improvements and upgrades to fire sprinkler, fire alarm, and back-up power systems in a total of 18 campus instructional, research, and administrative buildings. The project also will reduce significant life-safety risks to campus pedestrians by providing additional outdoor pathway lighting on heavily-used circulation routes throughout the campus.

#### STATUS

Preliminary plans were approved in July 2015. Working drawings were approved in December 2015. The bids for the project exceeded the approved budget. To address the gap, the project's scope was reduced and the budget was increased. A portion of the fire alarm work was removed from the project. The scope removed from this project does not result in a code violation and there is no mandated deadline for its completion. The campus intends to address the work removed from this project when funding is available. In May 2016 UC Office of the President approved the Project Planning Guide amendment.

Following these adjustments, the construction contracts for the three bid packages in the project were awarded. The multi-phased project is scheduled to complete in September 2018, a 14 month delay from the originally approved project, and a six month delay from the schedule provided with the approval of working drawings. The schedule extension is related to delays in receipt of bids and award of contract, and the decision to limit some disruptive work to summer periods only.

#### FUNDING

State General Funds for preliminary plans, working drawings, and construction were approved in 2014-15 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Additional \$859,000 in non-State funds was committed to the project in May 2016.

<u>Phase</u>	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%	\$370,000		\$370,000
<b>Working Drawings</b>	100%	\$507,000		\$507,000
Construction	22%	\$9,324,000	\$859,000	\$10,183,000
Totals		\$10,201,000		\$11,060,000

# Telecommunications Infrastructure Phase B Santa Cruz

#### SCOPE

The Telecommunications Infrastructure Improvements Phase B project will upgrade existing voice and data infrastructure on the Santa Cruz campus by providing reliable converged services – voice, video and data – over a single cable plant that will increase internet speeds and Wi-Fi availability for instruction and research.

#### **STATUS**

Working drawings for a total of four bid packages were approved in September and October 2015. Two of the contracts were awarded in December 2015 and the remaining scope was awarded in February 2016. Following the award of contracts the project realized a savings of \$258,000 and campus funds were reduced from the budget accordingly. The project is scheduled to complete in February 2017, which is a two month delay from the original schedule. The construction delay is related to additional time needed to complete electrical systems coordination and equipment commissioning.

#### FUNDING

State General Funds for construction were approved in 2015-16 under the funding mechanism authorized in accordance with Sections 92493 et seq. of the Education Code, as added by Chapter 50, Statutes of 2013 (Assembly Bill 94). Preliminary plans, working drawings and additional construction funds are provided by non-State resources.

Phase	Complete	State Funds	Non-State Funds	Totals
Preliminary Plans	100%		\$541,000	\$541,000
Working Drawings	100%		\$736,000	\$736,000
Construction	95%	\$12,623,000	\$442,000	\$13,065,000
Totals		\$12,623,000	1, 719,000	\$14, 342,000

# Chemistry Seismic and Life Safety Corrections Project Planning Guide Amendment 2016-17 Budget for Capital Improvement

Project Account #952310

Prepared By: Capital and Space Planning

March 2017

Approved By:

Christine McUmber

Director, Capital and Space Planning

#### **Table of Contents**

Executive Summary	2
Background	
PPG Amendment and Implementation	
Proposed Project Scope	
Proposed Project Budget and Schedule	

#### Attachments

Capital Improvement Budget

**Project Schedule** 

**Location Map** 

**Environmental Impact Classification** 

For Reference Only: Schedule for Chemistry Addition and Phase 1 Renovation

#### **Executive Summary**

The UC Davis campus requests that a portion of the seismic scope approved as part of the Chemistry Seismic and Life Safety Corrections (Chemistry Seismic) project be redirected to the non-State funded Chemistry Addition and Phase 1 Renovation (Chemistry Addition) project in order to allow critical research to continue uninterrupted and to respond to an anticipated budget deficit. The campus also is requesting to retain the current project budget for the Chemistry Seismic project notwithstanding the reduction in scope. This budget change is needed to align the project budget with the current cost estimates based on more detailed analysis and with the timeline to deliver the project. This PPG Amendment updates the project scope and schedule and maintains the project budget to align with current cost estimates and timeline.

#### Background

The Chemistry Seismic project includes both the Chemistry Building and the Chemistry Annex Building, collectively known as the "Chemistry Complex." The Chemistry Building is a 77,771 assignable square foot (ASF) facility completed in 1966 for chemistry teaching and research. The 55,926 ASF Chemistry Annex was constructed in 1971 as an addition to the Chemistry Building. UC Davis has performed seismic assessments of the Chemistry Building and the Chemistry Annex. The Chemistry Building has a UC Performance Level of V-VI (formerly known as "Poor"); Chemistry Annex has a Performance Level of VI ("Very Poor"). In the nearly fifty years that have elapsed since the Chemistry Complex was constructed, requirements for fire suppression and chemical control areas have changed. The project delivers seismic and fire suppression improvements to address these deficiencies.

#### **Approved Project**

The initial project scope was set forth in the August 2013 Project Planning Guide (PPG) submitted and approved for the 2014-15 Budget Year. The schedule was adjusted in the August 2014 PPG Addendum submitted and approved for the 2015-16 Budget Year.

**Budget.** The approved Chemistry Seismic and Life Safety Corrections (Chemistry Seismic) project budget total of \$34,558,000 includes preliminary plan funds of \$1,915,000 and working drawings of \$1,567,000 that were approved in 2014, and construction funds of \$31,076,000 approved in 2015, for external financing serviced by State appropriations under the provisions of Sections 92493 et seq. of the California Education Code.

Scope Summary. The approved project seismically upgrades the Chemistry Building and the Chemistry Annex Building to Level III to ensure life safety and safe exiting. Since the buildings were built in 1966 and 1971, California Building and Fire Code requirements for fire suppression and chemical control areas have changed for pyrophoric materials, critical to modern synthetic chemistry research. The fire suppression system improvements include new fire water service and fire pumps. The project replaces fume hoods and emergency showers directly disturbed by the seismic work. Accessibility deficiencies in areas directly impacted by the seismic work will be corrected, and will include any accessibility improvements to primary entrances, elevators and

restrooms triggered by seismic and life safety work. Lead and asbestos materials directly impacted by the work will be abated.

The approved project budget and scope was based on studies that indicated the seismic work would be minimally invasive, and would allow the buildings to be occupied and research to continue.

# **Further Analysis**

Further structural engineering analysis, design, and construction planning was completed. The new information revealed that the seismic work required would be more extensive than originally anticipated and that the scope cannot be delivered within the approved budget. Further analysis also revealed that the seismic work needed in the Annex would require displacement of important research during the construction period and would require either shutting down three active research groups for three to six months or multiple relocations.

The project is over budget by \$6,307,000 based on recent cost estimates. The campus endeavored to reduce costs, but because this project primarily addresses seismic and life safety goals, there is little project scope that is discretionary. As a result, value engineering efforts have had very limited success in reducing the estimated cost overrun (dropping it from 14 percent to 12 percent). Market factors, construction escalation, and occupied building constraints are the primary reasons for increased costs.

Chemistry Annex. The approved scope and budget was based on a 2009 seismic assessment of the Chemistry Annex, with conceptual seismic corrections and an associated estimated cost of \$19,783,000. Subsequent cost analysis by the design team cost estimator, an independent cost estimator and constructability consultant identified that the cost factors in the original study needed to be increased as a result of market factors, escalation, and occupied building constraints. The cost associated with the revised work, estimated at 100 percent design development is \$21,710,000, an increase of \$1,927,000. Each impact is described below:

Market Factors: The complexity of the work will likely limit the number of bidders and therefore increase the price. Estimated at \$251,000.

Escalation: The budget originally anticipated three percent annual escalation; the market is currently experiencing six percent escalation. Estimated at \$503,000.

Occupied Building Constraints: Work in an occupied lab building will require high levels of contractor control and premium night shift work. Estimated at \$1,173,000.

Chemistry Building. The approved scope and budget for the Chemistry Building also based its construction estimate on a 2009 seismic assessment, with conceptual seismic corrections and an associated estimated cost of \$6,820,000. Subsequently, design analysis by the structural engineer and seismic peer reviewer identified design and constructability issues with the seismic corrections initially proposed. The revised solution requires three-story concrete shear walls with over 100 forty-five foot deep high strength, small diameter steel foundation elements known as micro-piles, monolithic concrete pile cap/grade beams, demolition and reconstruction of concrete sun shade

elements, removal and replacement of stairs and ramps as well as the related ADA and landscaping repair work. The cost associated with the revised work, estimated at 100 percent design development is \$11,200,000, an increase of \$4,380,000. The revised corrective work was more extensive than the original conceptual corrections resulting in an increase in the base construction cost. This base cost was also affected by the same three cost factor issues described for the Chemistry Annex (market condition, escalation, and occupied building constraints).

More extensive corrective work: Estimated at \$2,075,000.

Market Factors: Estimated at \$621,000.

Escalation: Estimated at \$532,000.

Occupied Building Constraints: Estimated at \$1,152,000.

This PPG Amendment redirects a portion of the Chemistry Seismic scope to the campus-funded Chemistry Addition and Phase 1 Renovation project in order to mitigate the disruption to research in the Chemistry Annex.

# **PPG Amendment and Implementation**

# **Campus Initiative**

A campus initiative, the Chemistry Discovery Complex, evolved subsequent to the approval of the Chemistry Seismic project. The initiative was a bundle of projects to be developed over a number of years. The projects in the original initiative have now been decoupled as a series of stand-along projects, as funding is realized. The project in the initiative that is currently proceeding is the Chemistry Addition and Phase I Renovation project.

# Chemistry Addition and Phase 1 Renovation Project

The first project in the series, Chemistry Addition and Phase 1 Renovation (Chemistry Addition) will provide laboratory renovations, system upgrades and an addition to the Chemistry Building. The estimate budget for the campus-funded project is \$56 million. The Chemistry Addition project will provide the swing space for the researchers to relocate, allowing completion of the seismic corrections in the Chemistry Annex.


The PPG Amendment proposes to add the following work from the scope of the Chemistry Seismic project to the Chemistry Addition project:

- Approximately 6 percent of the seismic scope in the Chemistry building;
- Approximately 24 percent of the seismic scope in the Annex; and
- Approximately 2 percent of the fire suppression work.


The scope transferred to the Chemistry Addition project is illustrated in Figure 1 and the legend on the following pages:

Figure 1

# Chemistry Seismic and Life Safety Scope Deferred to Campus Funded Project



#### Chemistry Seismic



Deferred Scape: Fiber-Reinforced Polymer (FRP) on corridor floors

Reason for Deferment: Cost efficiencies of combining with Chemistry Phase 1 Renovation


#### Fire Suppression

O Deferred Scope: Fire Sprinklers
Reason for Deferment: Avoid conflict with Chemistry Phase 1 Renovation

#### Chemistry Annex Seismic



Reason for Deferment: Avoid disrupting critical research activities until after Chemistry Addition and Phase 1 Renovation makes additional space available



The Chemistry Addition project will be implemented so that the remaining seismic work in the Chemistry complex would occur shortly after the completion of the Chemistry Seismic project. The Chemistry Seismic project was scoped years in advance of the Chemistry Addition project and responds to a critical life safety need. The Chemistry Addition project provides much needed modernization in the Chemistry complex and provides swing space that enables the delivery of a small portion of the seismic work that is most intrusive to the research and occupants of the Chemistry complex; however, as a newly emerging project, planning for the Chemistry Addition has not been developed to the same level as the Chemistry Seismic project. Pursuing these project on separate but parallel tracks will allow planning for the Chemistry Addition to proceed without further impacting the schedule for the seismic work and allow for additional planning to validate the preliminary budget and scope for the Chemistry Addition project.

# Proposed Project Scope

The proposed revised scope for the Chemistry Seismic and Life Safety Corrections project includes the following:

- 1. Provide approximately 98 percent of a fire suppression system in the Chemistry Building and 100 percent the Chemistry Annex (228,426 total GSF), with the remaining two percent to be completed by December 2019 as part of the Chemistry Addition project.
- 2. Complete approximately 94 percent of the work in the Chemistry Building (127,079 GSF) to bring its UC Performance Level to III ("Good").
- 3. Complete approximately 76 percent of the work in the Chemistry Annex needed to bring its Performance Level to III ("Good"). The work includes fully correcting two seismic deficiencies (perforated shear walls and weak pedestrian bridge), and partially correcting the remaining three seismic deficiencies (correcting 60 percent of the discontinuous shear walls, 40 percent of the weak interior columns and 70 percent of the foundation shear ties). The remaining seismic corrections will be completed by February 2021 as part of the Chemistry Addition project.

- 4. Provide abatement of hazardous materials disturbed by seismic work and ADA upgrades to restrooms and paths of travel in both buildings triggered by the seismic work.
- 5. Replace fume hoods, emergency showers, and landscaping disturbed by seismic work.

# **Proposed Budget and Schedule**

The PPG Amendment aligns the proposed scope of work with the approved budget of \$34,558,000.

Preliminary Plans are complete. The project schedule anticipates construction will begin in December 2017 and be complete in June 2019. This represents a 16 month delay over the schedule included in the 2014 PPG Addendum. This delay can be attributed to the complexities associated with the planning work in an occupied building where sensitive research is occurring, attempting to develop options for swing space to accommodate displaced faculty and research on an active campus with severe space constraints, and time spent evaluating options to ensure that the later conceived Chemistry Renovation project aligns with the seismic work.

#### **CAPITAL IMPROVEMENT BUDGET** UNIVERSITY OF CALIFORNIA 1 **BUDGET DATA** CAMPUS DAVIS Project Title: Account Number: CCCI 6284 Chemistry Seismic and Campus Reference - 952310 **Asset No** EPI 3277 5 Life Safety Corrections Cast Indexes 6 FUNDING SCHEDULE Prefunded Totals (000's) (2014-15)(2015-16) B \$1,915 \$1,915 9 W \$1,567 W \$1,567 10 C \$31,676 \$31,076 11 12 13 14 Total Project \$34.558 \$3,482 \$31,076 15 B FUNDING REFERENCES 16 Column (1) Column (2) Column (3) Total All Sources 17 Account No. 18 Source 19 C COSTS Chemistry Chem Annex 20 0 Site Clearance \$1,040,000 \$1,570,000 \$2 610 000 7.6% 21 Construction \$7,803,000 \$13,301,000 \$21,104,000 61.1% 22 2 Esterior Utilities \$398,000 \$2,183,000 \$2 581,000 7.5% 23 4 Site Development \$361,000 \$463,000 \$824 000 24% 24 5 Fees \$1,205,000 \$1,785,000 \$2,990,000 8.7% 25 B A&E/PP&C \$565,000 \$837,000 \$1,402,000 4 1% 26 Surveys, Tests, Plans & 27 Specifications \$252,000 \$170,000 \$422 000 25 B Special Items \$292,000 \$434,000 \$726,000 2 1% 29 SUBTOTAL \$11,834,000 \$20,825,000 \$32 659 000 94 5% 30 Contingency 7 0% \$672,000 \$1,227.000 \$1,899,000 31 TOTAL P. W. C. \$12,506,000 \$22,052,000 \$34 558 000 100 0% 32 Group 2 & 3 Equipment 33 **TOTAL PROJECT** \$12,506 000 \$22,052,000 \$34.558 000 34 Available Funding \$12,506,000 \$22,052,000 \$34.558.000 35 Available Surplus/(Deficit) 35 D FINANCING 37 38 State Funds \$34 558 000 39 40 41 TOTAL \$34 558 000 42 E STATUS OF PROJECT 43 Preim.лагу Plans 44 Budget No. 3 45 46 Issue Date 8/27/13 47 Name Clayton Hallday Name Christine McUmber Revised 7/28/14 48 Title-Compus Architect Title Director Capital & Space Platining Revised 1/18/17 49 Prepared By A To 30/17 Approved for Campus, Date 50 51 52 Program Fiscal Signature 53 Cost Title 54 Approved AVP\_PPC. Date

Page 1 of 2

UDGET DATA							C	AMPUS:	DAV
UDGET DATA									
Project Title:		Accoun	it Number:				lecei	6	264
Chemistry Seismic and		Cempus F	Reference - 99	52310	Asset No.		EPI	_	277
Life Safety Corrections		ľ					Cost Indexe		
ANALYTICAL DATA					•				
5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Colu	mn (1)	Colu	mn (2)	Colu	mn (3)	Total A	II Source	18.
	Chen	nistry	Chem A	anex .					
ASF Per PPG	76,377	ASF	55 714	ASF		ASF	132,091	ASF	
ASF Current	76.377	ASF	55.714	ASF		ASF	132,091		
OGSF	127,079	OGSF	101,347	OGSF		OGSF	228,426		
Ratio (ASF Current / OGSF)	60.1%	10 1.00	55 0%	to 1 00	1	to 1.00	0.58	to 1 00	
Construct on Cost Per ASF	5102 16	/ASF	\$238 74	/ASF		IASF	\$159.77		
Construction Cost Per OGSF	\$61.40	/OGSF	\$131.24	/OGSF		/OGSF	\$92.39	/OGSF	
Total PWC Cost Per ASF	\$163.74	/ASF	\$395 81	/ASF		/ASF	\$261.62		
Total PWC Cost Per OGSF	\$98.41	/OGSF	\$217.59	/OGSF		/OGSF	\$151.29		
Grp. 2 & 3 Equip Cost / ASF		/ASF		/ASF		/ASF		IASF	
							-1		
CONSTRUCTION COST ANALY	VEIC						-		_
	m val 168								
Notes:							·		
Notes:									
Notes: Sub 8 Items:									
Notes: Sub 8 Items: Surge / Moving			125,000						
Notes: Sub 8 Items: Surge / Moving As-Built Survey			39,000				94-14		
Notes: Sub 8 Items: Surge / Moving As-Built Survey Value Engineering / Constructibi			39,000 148,000						
Notes: Sub 8 Items: Surge / Moving As-Built Survey Value Engineering / Constructible Agency Review			39,000 148,000 94,000						
Notes: Sub 8 Items: Surge / Moving As-Buik Survey Value Engineering / Constructible Agency Review Haz Mat. Surveys & Testing			39,000 148,000						
Notes: Sub 8 Items: Surge / Moving As-Baik Survey Value Engineering / Constructible Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting	ility Revew		39,000 148,000 94,000						
Notes:  Surge / Moving As-Built Survey Value Engineering / Construction Agency Review Haz. Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa	fity Revew		39,000 148,000 94,000 65,000				3 - 14		
Notes: Sub 8 Items: Surge / Moving As-Baik Survey Value Engineering / Constructible Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting	fity Revew		39,000 148,000 94,000 65,000 30,000						
Notes:  Surge / Moving As-Built Survey Value Engineering / Construction Agency Review Haz. Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa	dity Revew afety gmt.		39,000 148,000 94,000 65,000 30,000 50,000						
Notes:  Surge / Moving As-Bailt Survey Value Engineering / Constructible Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con Me	dity Revew afety gmt.		39,000 148,000 94,000 65,000 30,000 50,000						
Notes:  Surge / Moving As-Bailt Survey Value Engineering / Construction Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con Me	dity Revew afety gmt.		39,000 148,000 94,000 65,000 30,000 50,000						
Notes:  Surge / Moving As-Bailt Survey Value Engineering / Construction Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con Me	dity Revew afety gmt.		39,000 148,000 94,000 65,000 30,000 50,000						
Notes:  Surge / Moving As-Bailt Survey Value Engineering / Constructible Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con Me	dity Revew afety gmt.		39,000 148,000 94,000 65,000 30,000 50,000				3 1-14		
Notes:  Surge / Moving As-Bailt Survey Value Engineering / Construction Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con Me	dity Revew afety gmt.		39,000 148,000 94,000 65,000 30,000 50,000			Springs	No		
Notes:  Surge / Moving As-Bailt Survey Value Engineering / Constructible Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con Me	dity Revew afety gmt.		39,000 148,000 94,000 65,000 30,000 50,000			Budget	No	3	
Notes:  Surge / Moving As-Bailt Survey Value Engineering / Construction Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con Me	dity Revew afety gmt.		39,000 148,000 94,000 65,000 30,000 50,000						
Notes:  Surge / Moving As-Bailt Survey Value Engineering / Construction Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con Me	dity Revew afety gmt.		39,000 148,000 94,000 65,000 30,000 50,000			Issue Da	ta	8/2	7/13
Notes:  Sub 8 Items:  Surge / Moving As-Built Survey Value Engineering / Construction Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con Mu	dity Revew afety gmt.		39,000 148,000 94,008 65,000 30,000 50,000 65,000 110,000			Issue Dai	ta I	8/2	8/14
Notes:  Surge / Moving As-Bailt Survey Value Engineering / Construction Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con Me	dity Revew afety gmt.		39,000 148,000 94,000 65,000 30,000 50,000			Issue Da	ta I	8/2	
Notes:  Sub 8 Items:  Surge / Moving As-Built Survey Value Engineering / Constructible Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con My Independent Structural / Seismit	dity Revew afety gmt.		39,000 148,000 94,008 65,000 30,000 50,000 65,000 110,000			Issue Dai	ta I	8/2	8/14
Notes:  Sub 8 Items:  Surge / Moving As-Built Survey Value Engineering / Construction Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con Mu	dity Revew afety gmt.		39,000 148,000 94,008 65,000 30,000 50,000 65,000 110,000			Issue Dai	ta I	8/2	8/14
Notes:  Sub 8 Items:  Surge / Moving As-Built Survey Value Engineering / Constructible Agency Review Haz Mat. Surveys & Testing Labor Compliance Reporting Special Consultant - Fire/Life Sa Special Consultant - Pre-Con My Independent Structural / Seismit	dity Revew afety gmt.		39,000 148,000 94,008 65,000 30,000 50,000 65,000 110,000			Issue Dai	ta I	8/2	8/14


Page 2 of 2

PROJECT SCHEDULE
UNIVERSITY OF CALIFORNIA, DAVIS

Activity N Preliminary Plans Agency Review Hold	July		2014-15	July	2015-16	5 July		2016-17	July		2017-18	July		2018-19		201	2019-20		2
ninary Plans cy Review	No. Of Months	10841	JASONDIFMAMJ		ASOND	JEMAL	Y 7 Y	SOND	JASONDJEMAMIJASONDJEMAMJ	2 Y C	T Q N O	JASOND JF MAM J JASOND JF MAM J	J A 5	r g N o	FMAM		JASONDJFMAMJ	FMAN	7
Agency Review Hold	1			10 m															
Ной	~			-		- E													
	ð																		
OP Review	n																		
Working Drawings ** ** Same such that Chen Sect ): Chan Albas Scant	9								Total										
Agency Review Fasticz-etrabet Mays Craw dean: Core Aust State	-									5: .2	200 201 2012								
OP Review ** Sucres := Nath skipl Cyen Sepris Chen Sepris Chen Sepris	-										<b>**</b>	e 0							
Bid & Award for Supportunition bigs) Short Scale States	n										W.A.	13						-	
Construction For Statesam (ash bigs) Cherutesing	18										1000	274 <b>6</b> 2 282 <b>CB</b>				ing:	¥		
Project Closeout	9																		
Total Months	90							Anor	Anomyed By:	(	ر ر ک		9	7	7	7			

4/18/2017


# **Project Location**



# **Environmental Impact Classification**

INIVERSITY OF CALIFORNIA	ENVIRONBIENTAL IMPACT CLASSIFICATION
Campag or Field Station. Phys.	Project Account <u>952310</u>
Project Title Chemistry LHe Safety and Scients Longst eng	
	970 (CCUA), and Amended University of California Procedures for implementation of Please check (X) as oppopulate include project description and appropriate local map
	HALITY ACT OF 1978 — When it can be seen with certainty that there is no peasibility the is operatically exempted by statete, the project to classified as exempt from CDQA
11. CATEGORICALLY EXPAIPT — This project felts under the me	eated Class of Lucroptics and there is no algorificant effect on the conferences
Z. Cleas 1: Extring Focilities Cleas 2: Replacement of Reconstruction Cleas 3: New Construction Small Structures Cleas 4: Minor Attentions to Land Cleas 6: Information Collection Cleas 9: tespections Cleas 11: Accessing Structures Cleas 13: Acquain infor Conservation Cleas 13: Acquain infor Conservation Cleas 22: Educational Programs	Class 23 Normal Operation Class 23 Transfer of Ownreship of Internal in Land to Preserve Fairting Considers and Hittorical Resources Class 27 Laming New Facilities Class 29 Cogeneration Projects Class 30 Misor Actions to Prevent, Minimize, Subdites, or Minimum the Release or Threst of Release of Hazardess Waste or Substances Class 31: Historic Resource Restoration/Rehabilitation Class 32 to 1 till Development Projects
III. INITIAL STUDY - This project is not Exempt from CEQA or Cate significant effect on the environment fleat has not been substantially Christian Morratire	gorizally Caerupt, an initial Study is to be prequent to determine if the project may have a ead adequately analyzed in a certified program EIR.
IV. ENVIRONMENTAL IMPACT REPORT (EIR) — & L'Anova ils and administration ordinale de certified program EIR	at the project will have a significant effect on the environment and has not been edequately
PROJECT DESCRIPTION	
UC Davis will complete building upgrades to address life safety an fluidding. The upgrades will include:	d seismic deficiencies in the Chemistry Building and the Chemistry Annex
Installing fire suppression system(s) including new fire was Currenting seismic deficiencies to bring the buildings to a taken the seisming frame boods and emergency showers directly dis Currenting accessibility deficiencies in any areas directly in Abating lead and asbestos materials directly impacted by the	UC Seismic Risk Rating of 1H and a seismic rating of "good", turbud by the seismic work. apacted by the seismic work
	stions to an existing structure and is considered estegorically exempt from further of the exceptions for application of a categorical exemption apply to this project.
V. Departuble project conductive on appearanced LRDP7  VI. (A. 1972) Spillery England Date  L. Deter L	Lindschuld 8/26/13 and Approved by Christine McUraher Date
VIL OFFICE OF THE PRESIDENT COMMENTS	
Concurred the Constitution	5/2/17
FORM DATE 491	(Form ESC-1)

# For Reference Only – Schedule for Chemistry Addition and Phase 1 Renovation



# University of California Los Angeles

Project Planning Guide Amendment

for

# CHS SEISMIC CORRECTION AND FIRE SAFETY

Project Number 948943

April 2017



# CAMPUS APPROVAL

# University of California, Los Angeles CHS SEISMIC CORRECTION AND FIRE SAFETY Project Number 948943 April 2017

Reviewed by:	
Susan G. Santon Associate Vice Chancellor Capital Planning and Finance	4/25/17 Date
Approved by:	
Steven A. Olsen Vice Chancellor and Chief Financial Officer	4/25/17 Date
Bere D Block	4/25/2017
Gene D. Block, Chancellor	Date
	4
04/25/17	

CHS SEISMIC CORRECTION AND FIRE SAFETY

**U**Apital Programs

# University of California, Los Angeles CHS SEISMIC CORRECTION AND FIRE SAFETY Project Number 948943 April 2017

# **Table of Contents**

	<u>Page</u>
CAPITAL IMPROVEMENT BUDGET	
PROJECT DESCRIPTION	1
APPENDIX	
Project Schedule	
Environmental Impact Classification	
Plans of the CHS Complex	

# CAPITAL IMPROVEMENT BUDGET BUDGET DATA

# **UNIVERSITY OF CALIFORNIA**

						Los Angeles Campus	
CHS Seismic Correction ject Title:	and Fire S	Safety			948943 Campus Referens	Various*	CCCI: 6151 EPI: 3202 Cost Indexes
FUNDING SCHEDULE	Per 20	- 20	C.I.P.,	dated	Campos (tale) 818	, Univ. Priority	No.
Totals (1000's)	Pra	funded		2013-2014	2014-2015	2015-2018	2016-2017
P 1,708 W 2,100 C 46,349	P	(458) X	P W C	[1,248] X [2,100] X 48,349			20102017
\$ 52,155 Tot Pro		458				***************************************	
FUNDING REFERENCES		430		51,697			•
	[1]		[2]		[3]	[4] Total Ali Sources	Education 1
Account No. Source		33				Character Services Control of the Co	142
Costs						Total	*
Sile Clearance	8		S		\$	\$	
Construction Exterior Utilities. Site Development.					ľ	42,070,000	80.7%
ees					1	3,050,000	5 8%
ME/PPC						1,274,000	
Surveys, Tests, Plans, Specifications				11 1100 4143	100		=""
Special Items.			1		Í	542,000	1.0%
SUBTOTAL						607,000	1.2%
	5	-	\$	•	5 .	\$ 47,543,000	91.2%
Contingency 11.0%			-			4,612,000	6.8%
OTAL P-W-C	\$	•	\$	•	s -	\$ 52,155,000	100,0%
Group 283 Equipment	5	•	-		-		
vallable Funding		-	\$	•	\$	\$ 52,155,000	
Inticipated Surplus	= 1	1		i ili	D		
						100 mg	
(Dehct)			_ L.				
INANCING							
						State Campus	48,349,000 3,806,000
FINANCING						Campus	3,808,000
TATUS OF PROJECT		Sec	ope Amend	ment for Administr		Campus	3,806,000
TATUS OF PROJECT	- QAIA	Sig	nature:	Cr.k	wb.	TOTAL  Burdent No. 5	3,806,000
TATUS OF PROJECT  Tame: Stephanic Tollensers title: Director of Project Managemen	- 2W	Sig Sur	nature: san G. San	ton, AVC, Cápital	Planning and Finance	TOTAL  Budget No. 5	3,808,000
TATUS OF PROJECT  Jame: Stephanie Tollenaere itte: Director of Project Managemen	- ZW	Sig Sun App	nature: san G. San proved for C	ton, AVC, Cápigal Gennyis, Dajia//	Planning and Finance	TOTAL  Budget No. 5 Issue Date Revised	3,806,000  \$ 52,155,000
TATUS OF PROJECT  Tame: Stephanic Tollensers title: Director of Project Managemen	- ZW	Sig Sur App	nature: san G. San proved for C	ton, AVC, Cápital Sentyas, Dalis	Planning and Finance	TOTAL  Budget No. 5 Issue Date Revised Revised	3,806,000  \$ 52,155,000
TATUS OF PROJECT  Jame: Stephanie Tollenaere itte: Director of Project Managemen	- JM	Sig Sur App	nature: san G. San proved for C	ton, AVC, Cápital Sentyas, Dalis	Planning and Finance	Campus  TOTAL  Budget No. 5 Issue Date Revised Revised Revised Revised	3,806,900 \$ 52,155,000 7/19/2011 6/28/2012 7/16/2013 12/2/2013
TATUS OF PROJECT  Jame: Stephanie Tollenaere itte: Director of Project Managemen	- JW	Sig Sur App	nature: san G. San proved for C	ton, AVC, Cápital Sentyas, Dalis	Planning and Finance	Campus  TOTAL  Budget No. 5 Issue Date Revised Revised Revised Revised Revised Revised	3,806,900 3,506,900 7/19/2011 6/28/2012 7/16/2013 12/12/2013
TATUS OF PROJECT  Jame: Stephanie Tollenaere itte: Director of Project Managemen	- ZM	Sig Sur App	nature: san G. San proved for C	ton, AVC, Cápital Sentyas, Dalis	Planning and Finance	Campus  TOTAL  Budget No. 5 Issue Date  Revised Revised Revised Revised Revised Revised	7/19/2011 6/28/2012 7/16/2013 12/12/2013 12/12/2013
TATUS OF PROJECT  Jame: Stephanie Tollenaere itte: Director of Project Managemen	SW	Sig Sur App	nature: san G. San proved for C	ton, AVC, Cápital Sentyas, Dalis	Planning and Finance	Budget No. 5 Issue Date Revised Revised Revised Revised Revised Revised Revised Revised	7/19/2011 6/28/2012 7/16/2013 12/12/2013 12/12/2013 12/18/2013 8/12/2014
TATUS OF PROJECT  Jame: Stephanie Tollenaere itte: Director of Project Managemen	SIM	Sig Sur App	nature: san G. San proved for C	ton, AVC, Cápital Sentyas, Dalis	Planning and Finance	Campus  TOTAL  Budget No. 5 Issue Date Revised	7/19/2011 6/28/2012 7/16/2013 12/12/2013 12/12/2013 12/18/2014 5/11/2016
TATUS OF PROJECT  Jame: Stephanie Tollenaere itte: Director of Project Managemen	- SW	Sig Sur App	nature: san G. San proved for C	ton, AVC, Cápital Sentyas, Dalis	Planning and Finance	Budget No. 5 Issue Date Revised Revised Revised Revised Revised Revised Revised Revised	7/19/2011 6/28/2012 7/16/2013 12/12/2013 12/12/2013 12/18/2013 8/12/2014

# **CAPITAL IMPROVEMENT BUDGET** ANALYTICAL DATA

# **UNIVERSITY OF CALIFORNIA** Los Angeles

CHS Saismic Correct Title:	tion and Fire Saf	oty	G	948943 mpus Refer	RRCA	Various Asset i	1	615 320: ndexes	
NALYTICAL DATA				1. 1.	31133	Veseti	NO.   COSt	neexes.	_
	Column (1)		[2]		[3]		(4) Total	All Sources	-
ASF per PPG				ASF		ASF		7.737 ASF	
ASF Current				ASF		ASF		7.737 ASF	
OGSF		- 1		OGSF		OGSF		1,600 DGS	
Relio (ASF Current / OGSF)	200	to 1.00		ta 1.00				31.0% to 1.	
Construction Cost per ASF	10	/ ASF		/ASF		/ASF	\$ 10		
Construction Cost per OGSF		/ OGSF		/ OGSF		/ OGSF			
Total P-W-C Cost per ASF		/ASF		/ASF			\$ 12		
Total P-W-C Cost per OGSF	#31	/ OGSF		/ OGSF		/ OGSF		- 11	•
Gr. 2 & 3 Equip. Cost per ASF		/ASF		/ASF		/ ASF	<u>s</u> 0		
ONSTRUCTION COST A	NALVEIC	<u>,                                     </u>							
CHETROCHOIT COST A									
	Cost		Cost	%		Re	marks		
Concrete & Structure	<u> </u>	\$ / ASF	\$ / OGSF	A-Minimum on no					
.Closing - in									
.Finishing									
.Group 1 Equipment									
SUBTOTAL- Gen. Constr		5					<del></del>		
Plumbing.									
Electrical.									
Elevators		2 2 2 2 2 2							-
Other TOTAL BUILDING					dentify:				-
COST ONLY	5	E		1000	4				
Additional Bidg, Costs		=		1000	Identify:				
TOTAL BUILDING +		5 B			suentry				
ADDITIONAL COSTS	\$	\$	\$	chauses					-
Other Construction		* Identify:					100 To 100		-
		- Identity:							_
TOTAL CONSTRUCTION			adula C Ban 4	(loo 24) D					_
COST	\$	I' Same as Sch			PM S				
COSTOTES:	\$	* Same as Sch	ISOURO C, ILBITI I	(ISIS 24), F					
COST	\$	* Same as Sch							
COST OTES: Special Items	\$	* Same as Sch	*Asset Nu	nbers					
OTES: Special Items Agency Fees	\$110,000	* Same as Sch	"Asset Nur CHS South P	nbers	4211	ì.	larion Davie:	s 43326	E
COST OTES:  Special Items Agency Fees Independent Structural Review	\$70,000	* Same as Sch	"Asset Nur CHS South P Public Health	nbers arking	4211 4331	ŀ	PI	s 43326 43326	_
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentation	\$70,000 n \$82,000	* Same as Sch	"Asset Nur CHS South P Public Health Reed Resear	nbers arking ch	4211 4331 4329	h E	iPI Jentistry	4332F 4334	F
COST OTES:  Special Items Agency Fees Independent Structural Review	\$70,000	* Same as Sch	"Asset Nur CHS South P Public Health Reed Resear Brain Resear	nbers arking ch	4211 4331 4329 43328	h E	PI	4332F	F
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentation VE/Constructability Review	\$70,000 n \$82,000 \$165,000	* Same as Sch	"Asset Nur CHS South P Public Health Reed Resear	nbers arking th th treh	4211 4331 4329 43328 4332C	h E	iPI Jentistry	4332F 4334	F
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Brain Resear Clinical Resea	nibers arking ch ch irch as	4211 4331 4329 43328	h E	iPI Jentistry	4332F 4334	F
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000		"Asset Nur CHS South P Public Health Reed Resear Brain Resear Clinical Resear Health Science South Towe Southeast V	nbers arking ch ch irch as	4211 4331 4329 43328 4332C	h E	iPI Jentistry	4332F 4334	F
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Brain Resear Clinical Resear Health Science South Towe Southeast V East Courty	nibers saking ch ch ach ach fing ard	4211 4331 4329 43328 4332C	h E	iPI Jentistry	4332F 4334	F
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Brain Resear Clinical Resear Health Science -South Towe -Southeast V -East Courty: -West Courty	nibers saking ch ch ach ach fing ard	4211 4331 4329 43328 4332C	h E	iPi entistry Syciotran	4332F 4334 4401A	F
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Brain Resear Clinical Resear Health Science —South Towe —Southeast V —East Courty —West Courty —SOM East	nibers saking ch ch ach ach fing ard	4211 4331 4329 43328 4332C	h E	PI Pentistry Cyclotron Budget N	4332F 4334 4401A	F & 8
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Brain Resear Clinical Resear Health Science -South Towe -Southeast V -East Courty: -West Courty	nibers saking ch ch ach ach fing ard	4211 4331 4329 43328 4332C	h E	PI Pentistry Cyclotran  Budget N  Issue 6	4332F 4334 4401A	F & & E
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Clinical Resear Clinical Resear Health Scienc —South Towe —Southesst V —East Courty —West Courty —SOM East —SOM West —Vivarium	nibers arking ch ch irch as r fing ard	4211 4331 4329 43328 4332C	h E	Budget N	4332f 4334 4401/ 4401/ Jalo 7/19/2 jaed 8/28/2	6 E
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Brain Resear Clinical Resear Health Science —South Towe —Southeast V —East Courty: —West Courty —SOM East —SOM West	nibers arking ch ch irch as r fing ard	4211 4331 4329 43328 4332C	h E	Budget N Issue E Revi	4332f 4334 4401/ 4401/ Jake 7/19/2 jaced 8/28/2 jaced 7/15/2	011 012
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Clinical Resear Clinical Resear Health Scienc —South Towe —Southesst V —East Courty —West Courty —SOM East —SOM West —Vivarium	nibers arking ch ch irch as r fing ard	4211 4331 4329 43328 4332C	h E	Budget N Issue E Revi Revi	4332f 4334 4401/ 4401/ Jalo 7/19/2 jacd 8/28/2 jacd 7/16/2	011 012 013
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Clinical Resear Clinical Resear Health Scienc —South Towe —Southesst V —East Courty —West Courty —SOM East —SOM West —Vivarium	nibers arking ch ch irch as r fing ard	4211 4331 4329 43328 4332C	h E	Budget N Issue E Revi Revi Revi	4332f 4334 4401/ 4401/ Jalo 7/19/2 jacd 8/28/2 jacd 7/16/2 jacd 12/2/2 jacd 12/12/	E011 2012 2013 2013 72013
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Clinical Resear Clinical Resear Health Scienc —South Towe —Southesst V —East Courty —West Courty —SOM East —SOM West —Vivarium	nibers arking ch ch irch as r fing ard	4211 4331 4329 43328 4332C	h E	Budget N  Lasue E  Rev  Rev  Rev  Rev	4332f 4334 4401/ Jalo 7/19/2 ised 6/28/2 ised 7/16/2 ised 12/2/2 ised 12/12/ ised 12/12/	2011 2012 2013 2013 2013 2013 2013 2013
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Clinical Resear Clinical Resear Health Scienc —South Towe —Southesst V —East Courty —West Courty —SOM East —SOM West —Vivarium	nibers arking ch ch irch as r fing ard	4211 4331 4329 43328 4332C	h E	Budget N  Issue E  Revi  Revi  Revi	4332f 4334 4401/ 4401/ Jalo 7/19/2 jacd 8/28/2 jacd 7/16/2 jacd 12/2/2 jacd 12/12/	2011 2012 2013 2013 2013 2014
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Clinical Resear Clinical Resear Health Scienc —South Towe —Southesst V —East Courty —West Courty —SOM East —SOM West —Vivarium	nibers arking ch ch irch as r fing ard	4211 4331 4329 43328 4332C	h E	Budget N  Issue E  Revi  Revi  Revi  Revi  Revi	4332f 4334 4401/ 4401/ Jalo 7/19/2 jacd 6/28/2 jacd 7/16/2 jacd 12/12/ jacd 12/12/ jacd 12/12/ jacd 8/12/2	E011 2012 2013 2013 2013 2013 2014 2016
COST OTES:  Special Items Agency Fees Independent Structural Review Existing Conditions Documentatio VE/Constructability Review Hez Met Survey and Monitoring	\$70,000 n \$82,000 \$165,000 \$95,000 \$85,000		"Asset Nur CHS South P Public Health Reed Resear Clinical Resear Clinical Resear Health Scienc —South Towe —Southesst V —East Courty —West Courty —SOM East —SOM West —Vivarium	nibers arking ch ch irch as r fing ard	4211 4331 4329 43328 4332C	h E	Budget N Issue E Revi Revi Revi Revi Revi Revi Revi Revi	4332f 4334 4401/ 4401/ Jalo 7/19/2 jaed 6/28/2 jaed 7/15/2 jaed 12/12/ jaed 12/12/ jaed 8/12/2 jaed 5/11/2	2011 2012 2013 2013 2013 2013 2014 016 016 017

# CHS SEISMIC CORRECTION AND FIRE SAFETY

University of California, Los Angeles

# PROJECT DESCRIPTION

The approved project, as amended in August 2014, provides seismic corrections to the Southeast Wing, School of Medicine East (with vivarium), and Biomedical Library buildings in the Center for the Health Sciences (CHS). Mandatory code corrections triggered by the structural work include fire/life safety and disabled access upgrades in the three structures. The project also includes upgrades to fire/life safety infrastructure in other high-rise buildings in the CHS. Upon completion of the work, the seismic rating of the three structures would be upgraded from Level V (formerly "Poor") to Level III (formerly "Good").

This amendment increases the scope of the project to define additional area in the CHS complex that will be addressed by the project. The additional scope will seismically upgrade the 69,949 gross-square-foot (gsf) low-rise wing in the Dentistry Building. The Dentistry Building is adjacent and adjoined to the School of Medicine East and Biomedical Library buildings. The request to include work in the Denistry Building is consistent with the intent of the approved project to improve life safety for occupants of the CHS. The proposed changes would be funded from anticipated savings in the current budget.

The approved project budget of \$52,155,000 is funded by campus funds for preliminary plans and working drawings (\$3,806,000), and State funds for construction (\$48,349,000) under the provisions of Sections 92943 through 92946 of the Education Code, as added by Chapter 50 of the Statutes of 2013 (Assembly Bill No. 94). Under the current request, the project budget would not change.

# Background

The Dentistry Building is a 205,189 gsf reinforced concrete structure comprising a 9-story tower and a 5-story low-rise wing (inclusive of 2 basement levels) built in 1966. This State-supportable facility currently accommodates academic and research programs of the School of Dentistry and the School of Medicine. Space types include faculty and staff offices, conference rooms, research labs, classrooms, seminar rooms, class labs, study areas, and a dental clinic.

Since the previous PPG amendment in August 2014, the campus completed new structural studies in 2016 following a request by the School of Dentistry for program improvements to their building. The studies confirmed that the Level IV seismic performance rating of the tower was consistent with the rating for the entire structure following completion of a State-funded seismic retrofit project in 2001, but revealed that the low-rise wing now had a Level V seismic performance rating due to inadequate shear capacity in the short concrete columns around the exterior perimeter at the second and third levels.

# **Proposed Scope Amendment**

The proposed seismic strengthening scope would include fiber-wrap of short concrete columns at the perimeter of the 68,949 gsf low-rise wing at the second and third levels. The application of fiber wrap at the exterior columns would be entirely on the exterior of the structure and would not necessitate removal of the window frames, and would not impact building systems and interior finishes. Impacted surfaces of the columns would be finished to match existing conditions. The project would also reinforce the existing connection along the seismic separation joint between the tower and low-rise structures at the underside of the roof level.

Following completion, the proposed scope would seismically upgrade a total of 684,600 gsf from a Level V to a Level III seismic rating. An additional 68,949 gsf would be retrofitted compared to the 615,651 gsf in the current scope. Consistent with the approved Project Planning Guide Amendment (2014), the amended project scope would include upgrades to fire/life safety infrastructure in the complex.

Consistent with the approved schedule, the attached schedule shows project completion in May 2018. No adjustments are anticipated.

The table on the following page shows the status of seismic correction work in the CHS complex.

Center for the Health Sciences (CHS) - Seismic Status (April 2017)

Contact to 1	ine rieatta Sciences (CHS) -	Demine Of	Seismie	12017)
Status	Structure	GSF	Rating	Comments
Re-Rated	South Parking (incl office)	91,000	Fair	Confinents
110 110100	Brain Research	86,578	IV	
	Reed Research	68,191	IV	
	Clinical Research	25,244	IV	
	Cyclotron	5,866	III	
· <del>-</del> : · · ·	Subtotal	276,879	611	
	· · · · · · · · · · · · · · · · · · ·	2700777		
Completed	Dentistry (High-Rise	147,631	IV	State funds
	Parking E (incl office)	95,116	111	Non-State funds
	NPI Low-Rise (portion)	20,500	N/A	Demolished/Non-State funds
	Public Health	142,472	111	Non-State funds
	South Tower	443,396	111	State/Non-State funds
	Courtyards	88,000	111	Non-State funds
	Marion Davies	70,228	101	Non-State funds
	Jules Stein (1)	92,943	III	Non-State funds
	Subtotal	1,100,286		
Underway	Southeast Wing	144,951	V	State funds
	SOM East (incl vivarium)	351,868	V	State funds
	Biomedical Library	118,832	٧	State funds
	SOM West	144,723	٧	State funds
	Reed Bridge	985	V	Non-State funds
	NPI Tower	280,093	V	State funds
	NPI Low-Rise	12,237	V	State funds
	Subtotal	1,053,689		
Proposed	Dentistry (Low-Rise)	68,949	V	State funds
	Subtotal	68,949		
Remaining		0		
	Subtotal	0		
	Total	2,499,803	L	

<sup>(1)</sup> Seismic strengthening scope completed; project still underway.

PROJECT SCHEDULE

UNIVERBITY OF CALIFORNIA, LOS ANGELES

PROJECT ACCOUNT NO

CHS Solume Correctors and Fen Safety 342943


ACCOPILING 8	1 1	MANA	Dies 440	Date 4/25/7017
ACTIVITY	2.2	He Ly 2007:7004   2005:7010   2005:7010   2011:7011   2011:7011   2012:7011	107-107   107-107   106-2101   107-105   1107-105	
CHIL Furties Eaboy, orrests for About Downs Replesament	~			
the grant	-			
Backerd	-			
- Comment	67			
Citts of matche Substy framewy from	Ŗ			
UCOF Rema	~			
, shared Brazala	2			
Citt Sal ne Constan	22			
MCCD Bowe	-			
سمحا وسعة.	-			
Agenty Beams'	10	37)		I
)	2			
Bel August	~			
, comment	23			
Cumdent Calendar Membra	*	95	Appressod Child Comment Title Beginner Dritter of Proper of Property Management	

\* Winding Drawings and publishment activities for CHS : For CHS is East to be incorparated into the CHS Sessing Comptens toppe

# **UNIVERSITY OF CALIFORNIA ENVIRONMENTAL IMPACT CLASSIFICATION** Campus or Field Station Los Angeles Project Account 948943 CHS Seismic Correction and Fire Safety - Amendment For purposes of compliance with the California Environmental Quality Act of 1970 (CEQA), and Amended University of California Procedures for Implementation of CEQA, this project has been reviewed and initially classified as indicated below. Please check (X) as appropriate. Include project description and appropriate local map. EXEMPT FROM THE CALIFORNIA ENVIRONMENTAL QUALITY ACT OF 1970 When it can be seen with certainty that there is no possibility the action will result in physical change to the environment or the action is specifically exempted by statute, the project is classified as exempt from CEOA. The proposed action is exempt from CEQA under Guideline section 15061(b)(3), which provides that CEQA does not apply to the actions of a public agency where it can be seen with certainty that there is no possibility that the activity in question may have a significant effect on the environment. X II. CATEGORICALLY EXEMPT This project falls under the indicated Class of Exemption, none of the exceptions to the exemption apply (15300.2), and there is no significant effect on the environment: Class 1: Existing Facilities Pursuant to state law and University of California Procedures for Implementation of CEQA, the proposed project is categorically exempt under Article 19, Section 15301, Class 1, Existing Facilities. The project is exempt because it consists of the seismic correction and fire safety improvements to an existing facility with no expansion of use beyond existing conditions. III. INITIAL STUDY Stand-Alone Tiered Initial Study (15152) [Identify EIR from which Initial Study is tiered] This project is not Exempt from CEQA or Categorically Exempt; an initial Study is to be prepared to determine if the project may have a significant effect on the environment that has not been substantially and adequately analyzed in a certified program EIR. IV. ENVIRONMENTAL IMPACT REPORT (EIR) It is known that the project will have a significant effect on the environment and has not been adequately and substantially analyzed in a certified program EIR. Stand-Alone (Project Specific) Programmatic: [Identify EiR title] Thone/Findings Only Addendum Subsequent Supplement to EIR: [Identify EIR from which document is tiered/based] Real Estate Transaction Type: ☐Acquisition ☐Sale ☐Lease ☐Easement ☐License Approved in August 2014, this project provides seismic corrections to the Southeast Wing (formerly the Outpatient Wing), School of Medicine East, and the Biomedical Ubrary buildings in the Center for the Health Sciences (CH5), which have a DGS Level V (formerly "Poor") selsmic rating and also provides backbone fire suppression and backbone fire alarm systems to serve the CHS complex. The scope of work for seismic corrections involves the construction of new interior shear walls and/or fiber wrapping and boiting of structural elements to provide additional strength and stiffness; fire/life safety improvements, mandatory accessibility upgrades, relocation of utilities, and restoration of finishes impacted by the work. The scope of work for the fire suppression backbone system includes continued installation of a new six-inch water distribution main to loop the entire complex and new analog addressable fire alarm control panels. A secondary water supply tank and diesel engine driven fire pump and a new Fire Command Center for the complex will be provided separately. This project scope is being amended to seismically upgrade the low-rise wing in the adjacent Dentistry building. The proposed seismic strengthening scope would include fiber-wrapping of exterior concrete columns at the perimeter of the 68,949 gsf low-rise wing at the second and third levels; reinforcement of the existing connection along the seismic separation joint between the tower and low-rise structures; and restoration of column surfaces impacted by the work. roject conform to the approved LRDP? NA

Concur with Classification

Do not concur with Classification



# UNIVERSITY OF CALIFORNIA, RIVERSIDE PROJECT PLANNING GUIDE AMENDMENT

# PIERCE HALL IMPROVEMENTS PROJECT NUMBER 950511

May 2017

APPROVED BY:

Kim A. Wilcox, Chancellor

University of California, Riverside

Date

# I. EXECUTIVE SUMMARY

The University of California, Riverside (UCR) is undertaking a series of capital renewal projects to improve the quality of instructional and research environments, address space deficiencies, and help position the campus to achieve its strategic goals. The Pierce Hall Improvement project consists of two parts: capital renewal of the existing building, and creating new student stations to support science, technology engineering and mathematics (STEM) programs. The capital renewal will provide upgrades to the utility and building systems that have reached and/or surpassed their expected life cycle and address code deficiencies (e.g. fire, life safety, disabled access). Future program based renovations will benefit greatly from the work of this project.

The amendment to the Pierce Hall Improvement project revises the project scope from constructing a new classroom building with 200 student stations to renovating space in Pierce Hall. The change repurposes existing laboratory space to create new instructional laboratories containing 192 stations to resolve a significant instructional laboratory space shortage, and will create a new 15-25 station general assignment seminar room. The plan is a result of further analysis that considered both classroom and instructional laboratory requirements, along with opportunities to effectively address the laboratory need. Current instructional laboratory utilization exceed UCOP standards as existing class laboratories are in use for over 30 hours per week, with station occupancy rates above 90 percent. The analysis concluded that expanding teaching laboratories is a higher priority than new classroom seats as originally proposed. The Campus is planning to move forward with a separate project to provide new classrooms, and is studying pedagogical trends to define aspirations and to develop project goals.

The amended program efficiently accomplishes specified scope through renovation to support STEM programs by providing new student stations to support undergraduate chemistry and other undergraduate laboratory based programs. Expanding the quantity of instructional laboratories in a central campus location addresses an immediate need while improving the campus position to support recent enrollment growth. The shift also retains a centrally located infill site for a larger building. The revision effectively allocates available financial resources to addresses a critical instructional need, while maintaining the approved project budget and current schedule.

# II. PROJECT DESCRIPTION

The Pierce Hall Improvements project consists of capital renewal of the existing building and furnishing new instructional space. The project replaces utility and building systems that have reached and/or surpassed their expected life cycle and will address code deficiencies (e.g. fire, life safety, disabled access). Future program based renovations will benefit by the project by replacing aging utility services, providing new services to each floor, and by correcting identified deficiencies that otherwise would burden smaller projects.

The instructional laboratory renovation will create eight new instructional laboratories located on floors one and two of the north wing. The current space consists of vintage research laboratories that are not in use due to current building condition, support a specialized function in an inadequate environment, and/or are being used for non-laboratory based functions. An existing

departmental conference room will be transformed into a new seminar room. As Pierce Hall was originally built to support wet laboratory based programs, the space is well suited to be transformed for wet laboratory based programs. Completion of the project will increase the number of wet laboratory student stations in Pierce Hall, and create new seminar seats as presented in Table 1. The additional instructional space improves the campus position to support recent enrollment growth.

SPACE CATEGORY	ASF	Stations
North Wing First Floor		
Instructional Laboratories	4,400	96
Instructional Laboratory Support	890	
North Wing Second Floor		
Instructional Laboratories	4,340	96
Instructional Laboratory Support	887	
South Wing Second Floor		
Seminar Room	576	15-25
Total Project Program	7,183	207-217
Existing Stations	-	162
Total		369-379

**Table 1: Space Program Summary** 


# Previous Approved

- Provided 200 stations in lecture hall style Classroom Addition adjacent to Pierce Hall
- Building systems upgrade in existing Pierce Hall floors 1-3

# Addition Pierce Hall Fioors 1-3 Stations Systems Upgrade

#### Amendment

- Provides over 200 total stations in existing Pierce Hall via renovations-192 instructional lab stations and 15-25 seminar room stations
- Building systems upgrade in existing Pierce Hall floors 1 – 3



# **CAPITAL IMPROVEMENT BUDGET**


	apital Improvemen udget Data -						Riverside Campus		OF CALIFO	
	Plerce Hall Improvemen				950511		P5508		Ct:	626
						Wilson		EF		
	Project Title				Campus	Referenc	e Assel N	3. Ce	st Indexes	-
A	FUNDING SCHEDULE									
	Totals	Prefunded	2015-2016	5	20	6-2017	2017-201	16		
	P \$1,387									
	W \$2,428		P \$1.3		w	\$2,426	-			
	C \$30,865				C	\$30,885	<del></del>	-		
	330,330		+	-		200,003	+	_		
			<del></del>	-						-
							+			
	\$34,680		\$1,34	87		\$33,293	1			
B	FUNDING REFERENC	ËS		-						
_			(Column (1)	(2)		16	3)	(4) T	otal All Source	
	Account No.			1		<u> </u>		1.7.		950511
	Source Camp	M\$								
	COSTS*								Totals	%
	Site Clearance								\$178.000	0.5%
1	Building Construction								\$27,135,000	78.29
-	Extenor Utilities			-				_	\$793,000	2.3%
5	Site Development Fees		<del>-</del>	-				-	\$340,000	1.09
9			-	4		_			\$2,275,000	6.6% 3.3%
7	Surveys, Tests, Plens, Sp.	edifications	<del>                                     </del>	+				+	\$1,138,900	1.09
8				1				_	\$474,000	1.49
Ī	SUBTOTAL		<del>                                     </del>	-				-	\$32,589,000	94.3%
9	Contingency 7.9%			1				$\overline{}$	\$1,991,000	5.7%
	TOTAL P-W-C								\$34,680,000	100.0%
3	Group 283 equipment								\$0	
	TOTAL PROJECT								\$34,680,000	
	Available Funding			ᆚ_						
_	Amicipeted Surplus (Detc	1)								
U	FINANCING					1-				
						S	tate AB 94		\$3	4,680,000
									1	
						_ <b>⊢</b>			1	
						-			1	
								Total	\$3	4,580.000
Ē	STATUS OF PROJECT	: PPG Amend	iment, Preliminar	ry Ptan	s in pre	paration				
	Prepared by:	Name: B	lythe R Wilson			B	udget No.		2	//
	Blythe Wilson	Title 2	tingipal Project N	Aanage	er, A&E	la	sue Date	I., 4	4/4/2017	- //
፩			de ft. Wison (May 8, 2017	}		R	evised		11	- 11
Campus	Approved for Campus:		ohn A Casey				evised		11	11
ט	John A Casey		xic Di Consinc		Proj Mg		evised		11	11
		Signature	hn A. Cusey (Meyl), 2017	1		A	evised		11	- //

Page 3

	ialytical Data				Riverside			
	Pierce Half Improvement		950511 Blythe R V	Wison	P5508	CCCI EPI;		5764
_	Project Title		Campus R	eprence	Asset No.	Cost Index	95	
	ANALYTICAL DATA							
		Column (1) (2)		(3)	(4)	Total All Sou		
	ASF per PPG Dated 4/4/2017					66,723		
	ASF Current					66,723		
	OG9F			<b>—</b> —		114,269		
	Ratio (ASF Current/OGSF)				_		to 1.00	
	Building Construction Cost per ASF			-		\$406.60		
	Building Construction Cost per OGSF Total P-W-C Cost per ASF			-		\$237,47		
	Total P-W-C Cost per ASF			_		\$519.78		
	Gr. 283 Equip. Cost per ASF			-		\$303,49	/OGSF	
	Environmental Determination Independent Seismic Review Hazardous Materials Consultant Commissioning Agent Sustainability (LEED) Consultant V.E./Constructability Agency Review Labor Compliance			\$ \$1 \$1 \$1	610,000 654,000 680,000 625,000 645,000 600,000 615,000			
			TOTAL	34	74,000			
				Budget No Issue Date		2	11	
				Revised		11	- 11	
				Revised		11	- 11	
				Revised		11	- 11	

Project Schedule UNIVERSITY OF CALIFORNIA, RIVERSIDE

Schedule



# PROJECT LOCATION



# University of California, Merced

# PROJECT PLANNING GUIDE UPDATE

# **STATE 2020 PROJECT**

June 5, 2017

# TABLE OF CONTENTS

# Capital Improvement Program Budget

- I. Background
- II. Statement of Need and 2020 Project Goals
- III. Scope
- IV. Budget Update
- V. Campus Operations, Owner Costs, and Contingency
- VI. Developer Funding
- VII. Project Schedule Update

Attachment: Revised Merced 2020 Project Budget

A	ET DATA						UNIVERSITY O	OF GALIFORN UC Merced	en.
		1 100000							
MCI	ced - State 2020 Project						,	EP1: 3277	
Jec	mue					Chapte Refere	oce Asset No.		
Ft	NDING SCHEDULE	Per	GRB	PRIVATE SB 81	PRIVATE -NON STATE		CIP. dated	Tour manage	T-1
iir	Totals	Prefusided	2016-17	2016-17	2016-17	1	Continue City	_	
3	P 20.928			P 18,857 X	PT 2,071 JX		1	1	
100	W 48,887			W  43,999  X					
	e eestani		C 400,000	C 153,145 X	C 7102.786 X				
HP.	2 37,899	-		EC 37,899 JX					
B-	763,640 (Tot. Pri	ni.)	400,000	253,900	109,740	-	7 0		
PL	NOING REFERENCES	-)4	400,000	233,500	109,740	0	0	1 0	
Г		Column (1)	7(2)			(3)	74)		enatonna.
		Research Space	Instructional Space	Office Space	Campus	Owners Costs	Toleran and the		
	ccome No.		i i	M	Operations	1.2.5	Total State	Eligible	himutana
3	ONLICE	ł –			Sec. 1				numum,
				4 7	0.03	992 13			hummune
						20 10 10			namma
C	DETS.							*	harana
	ie Gearance	\$ 4,540,000	\$ 1,040,000	\$ (280200	1		The second second	7,460,000	
	ellding Construction	278,100,000	63,750,000	000,000,11	2,400,000	\$ 4,358,242	7.5	464,208,242	64.
2 E	aterior Utilities	51,430,000	11,750,000	21,290,000	50,000	3 4030442	3	84.520,000	11
4 3	nei Development	26,650,000	6,090,000		100,000		3	43,880,000	6.
	ves	25,624,000	5,025,893		106,000	\$ 6,934,328	5	40,642,698	5
	AEPPAC	2 16 98 PD	\$ 4,644,107	\$ 8,577,724	\$ 144,000	\$ 4,584,657	3	34,636,487	4.
	erveys/lests/Plans				THE PURPLE OF	TOT - 17. 3	антининтип	<i>maranaminana</i>	
	& Specifications				No. 1		3	11,627,171	The state of the
	pecial Jeens UBILITAL					\$ 624,566		624,566	.0.
١,	oust Contingency 545	Marine Brown State Co.	STATE OF THE PARTY OF THE PARTY.		PERSONAL PARTY		1. Control Control	693,599,163	95.
	UTALIP W/C	3 403 030 000	92,300,000	5 167:340,000	2 900 7000	\$ 32,141,653 \$ 60,270,815	3	32.141.653 725;740,8151	100
	roun ZES Environent	13.930,000	3,190,000	5,760,000	300000	\$ 14,819,185	-	37,899,185	100.
	OFAL PROJECT	3 416.960,000			3.000,000	3 73,090,000	15	763,640,000	adminim
	wilable Pending							Tao pe Topos	Suninung.
	anicipated Surplus	<i>Executation continue</i>	anananananana	интиний/пини	HINNER THE TRANSPORT	ummannamannan	<i>announamenta</i>		
	(Delicit)					Los Salatos Commission			unununt
FUR	DING SOURCE		The second second				(a) (a)		100
II-			General F						\$400,000
				runds - AB94/SB 81					253,900
1		-	External l	Funds - Non-State					109,740
ŀ								-	
1		1							
1		-					- /		
W-			a month of the				- Appendix		and a great
157	ATLS OF PROJECT.	Other		15			TOTAL		\$763,540
-	roject Construction is in m	Name of the last o							13/25
	PG Update, Post Financial		de communero e fer fe	anata matifir 4					
	re oleme teat cumicin	Close; Sime Eligit	ne companents of soft	custs rectified.					
P									3.0
UΕ	lamet)		Signature:	5				odget.No.	
p-1	line?		Title:					nie Dine	
p 1	A SAN THE REAL PROPERTY AND ADDRESS OF THE PARTY AND ADDRESS OF THE PAR		Approved for Compus	Date				reised	
p 17	repered by								
P P	A SAN THE REAL PROPERTY AND ADDRESS OF THE PARTY AND ADDRESS OF THE PAR		Signature:				Re	wised	- 0
P T P P	repered by							wsed .	

DGET DATA					UNIVERSITY OF C Campus Campus	PALIPORNIÄ
Merced - State 2020 Project						ERRE I
ect fille		Campus Reference			Asset No.	Cost Indexes
ANALYTICAL DATA					1,2001310	( original and
Mark Principles and Automatic	Research Space	Instructional Space	Office:Space	Campus Operations		Total
ASF per.PPG: ASF Current	7					ASF
ASH Carrent OGSP	181,500 281,400	70,000	140,300	11,400		403,200 ASE
Ratio (ASE Carrent/OCSE)	281,400 0.64 to 1000	97,0007 072(d)(d)	214,200 0.65 to 1.00	15,800	[dulum]	608,400 OGSE
Bldg Construction Cost penASE	THE PARTY AND A STATE OF	3 9107/1 //ASR	3 523.95 /ASR	\$210-53 ASF	3 ASP	\$ 1.140.50 /ASP
Bldg Construction Cost per OGSE	\$ 988.27 JOOSE	S 657 ALL JOIGSE	3 539.68 /OGSE	S.ESTAND ADOSE	3 /OGSF	5 755 E3 /OCSR
Total PaW/C Cost per ASF		\$ 131857 /ASE	\$11,680.33 /ASB	\$86140 /ASE	\$ /ASH	S LUCE AL JASE
Total P.W. C. Cost per OGSF Gr: 2431 Equip Cost per ASF	3 7675 /ASE	3 951-35 (OCS)	\$1100.61 ADGSF	\$26076 /OGSR 3 1754 /ASP	S - /QUSE	S 1/208/42 OKISE
Cit-24ct Edup Cost per sist	9 90mg (856	(a) (43.51) (43.6	is with well	3 1/54 /ASP	5 /ASI	5 37.04 (1,52
			97			
William Street, and the second second						
						the Control of the Control
		1000			2.000	
				+ + =		
	Part Control of the C		Manager 1			
				Commence of the Commence of th		
					والمناز والأناء	
			fill broken to the second			
The state of the s	Service Control Control					
						E
NOTESE	PERSONAL PROPERTY.		1	1		
Hard Control of the C		100	The second secon			
Production of			-			
115.72.15						
		0.0		6	100/2004	Parameter Manager (1989)
Manufacture (M)			No. 1019 O			
		= g				
1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1					BEAUTY CONTRACTOR OF THE PERSON NAMED IN	THE RESERVE TO BE A PARTY OF THE PARTY OF TH
Contract to the contract to th			•		Maria Cara Cara Cara Cara Cara Cara Cara	
						7.5
(CONTRACTOR OF THE CONTRACTOR			•		Budget	WA T
					And the second second second	AND DESCRIPTION OF THE PERSON
					hsue D	Control of the Contro
					Revised	
					Revised	
				6	Revised	SUCCESSION STREET
pared by:	The second contract of	Control of the second s			Revised	

\*

# I. Background

Beginning in spring 2014, UC Merced worked to identify a private development team to deliver a comprehensive program of academic, residential and student life capital facilities to accommodate long-term enrollment growth to 10,000 students. Plenary Properties Merced was selected as the Developer and the project was approved in July 2016.

The initiative includes both State eligible and non-State eligible facilities and is known as the "2020 Project". A Project Planning Guide (PPG) for the State eligible portion, known as the "State 2020 Project" was submitted in September 2015 and revised by an October 2015 PPG. A PPG Update was submitted in July 2016 to provide an update on the project and address changes made from the October 2015 PPG. The current PPG Update provides an update on the project and changes made from the July 2016 submittal.

The State sources being dedicated to the project are part of the funding mechanism established in Section 92493 et seq. of the California Education Code through AB94 and SB81. These provisions allow UC to use up to 15 percent of the State General Funds allocation to support capital needs through debt service payments and covering Pay-As-You-Go expenses (as well as other eligible uses). The revised budget amounts identified in this update have been included since June 2016 in UC's long term plan to use State General Funds to support systemwide capital outlay needs, including the Merced 2020 project, while staying under the 15 percent cap.

# Delivery strategy: Design-Build-Finance-Operate-Maintain (DBFOM)

In June 2016, the University selected Plenary Properties Merced as the preferred proposer for the 2020 project. The final approved budget remains the same and retains the overarching goals of utilizing the DBFOM delivery method and allows for:

- Time to delivery within four years
- · Cost-effective pricing of lifecycle design, construction, and facilities management
- Increased long-term budgetary certainty for maintenance and operations
- Transfer of construction related risks from the campus to the Developer

# II. Statement of Need and 2020 Project Goals

The University of California, Merced is a research university located in heart of the San Joaquin Valley, an agriculturally-rich area stretching from Stockton to Bakersfield. As of 2015, 4.1 million people and more than 100 ethnic groups live in this region. However, the San Joaquin Valley's rapidly growing population has the lowest level of college attainment in the State, the highest levels of young people age 18 living in poverty, and among the highest unemployment in the United States.

To prepare for and influence the character of this growth, the Regents of the University of California selected an undeveloped site in Merced County for its tenth campus in order to expand access to the University of California for qualified California students, increase college going

rates in the historically under-served San Joaquin Valley, and stimulate economic growth and diversification in a region struggling with chronic unemployment and poverty.

UC Merced proposed the development of the 2020 Project in order to expand infrastructure and capital facilities across a broad range of categories to accommodate enrollment growth from 6,700 to 10,000 students. The 2020 Project is being constructed adjacent to the existing campus.

# III. Scope

There are no changes to the scope of the State 2020 Project from the previous PPG Update submitted in July 2016. The combined non-State and State program is 789,895 assignable square feet (asf) which includes a total of 403,219 asf of State supportable scope.

# IV. Budget Update

No increase to the total budget (\$1,338.48 million) for the 2020 Project is being requested. This PPG update allocates the full cost to construct the State supportable scope to the State 2020 Project. The State 2020 Project budget increased by \$75.09 million to \$763.64 million and the non-State eligible space budget decreased by \$75.09 million to \$574.84 million.

Table 1: Budget Changes

4		Jul-16	
	State Eligible	Non State- Eligible	Total Project
Site Prep	7.46	5.39	12.85
Site Development	43.88	31.57	75.45
Infrastructure	84.52	60.92	145.44
Construction	459.85	331.62	791.47
FF&E	23.08	16.23	39.31
Soft Costs	69.76	204.20	273.96
Total	688.55	649.93	1,338,48

20 A 10 A 10 A	May-17	
State	Non State-	Total
Eligible	Eligible	Project
7.46	5.39	12.85
43.88	31,57	75.45
84.52	60.92	145,44
459.85	331.62	791.47
23.08	16.23	39,31
144.85	129.11	273.96
763.64	574.84	1,338,48

State Eligible	Change Non State- Eligible	Total Project
-	-	-
-	-	-
-	-	-
-	-	-
-	-	-
75.09	(75.09)	-
75.09	(75.09)	

# Owner Costs, Project Contingency, and Interest During Construction

The July 2016 budget did not allocate certain soft costs for the State supportable scope. Specifically, the budget for owner costs, construction and design contingency, and interest during construction were allocated entirely to the non-State project budget at that time; however, a portion of these costs is associated with the State project budget. Owner costs include: consultants; internal staffing associated with project management; permits, inspections, certifications from the State, County of Merced, and City of Merced; technology services and installation; Wi-Fi distribution; and moveable equipment. Project contingency includes design review changes and construction cost contingency. The interest during construction is estimated based on the current schedule.

The \$75.09 million in soft costs that were reallocated to State eligible space from non-State eligible space consist of \$45.26 million in owner costs, \$21.49 million in project contingencies, and \$8.34 million in construction interest. The table above shows the reallocation and a detailed project budget showing the distribution of costs by space type is attached.

# V. Funding Update

UC has developed a funding plan where State eligible space is funded by State General Funds to the extent possible.

			M	lay 2017		
5	Ju	ıly 2016		PPG		
Table 2: Funding Sources (\$'s in millions,	PPC	G Update	•	Update	C	Change
State Eligible Space						
State Sources						
GRB		400.00		400.00		-
Developer Funding		127.30		197.30		70.00
Pay-As-You-Go		-		56.60		56.60
Total State Sources	\$	527.30	\$	653.90	\$	126.60
Non-State Sources						
Developer Funding		158.25		88.25		(70.00)
Pay-As-You-Go		3.00		21.49		18.49
Total Non-State Sources	\$	161.25	\$	109.74	\$	(51.51)
Total State Eligible Space	\$	688.55	\$	763.64	\$	75.09
Non State Eligible Space	T			:		<u></u>
Non-State Sources						
GRB/LPRB/CB		200.00		200.00		
Developer Funding		304.80		304.80		_
Pay-As-You-Go		145.13		70.04		(75.09)
Total Non-State Eligible Space	\$	649.93	\$	574.84	\$	(75.09)
Total Project Budget	\$	1,338.48	\$	1,338.48	\$	_

# Pay-As-You-Go Funding

This PPG Update has identified a total of \$78.09 million in Pay-As-You-Go funding. While the full \$78.09 is eligible for State support, UC must balance current and future obligations of these funds in order to address needs at multiple campuses. Thus, UC is requesting to fund \$56.6 million of this amount with State supported Pay-As-You-Go resources and the remaining \$21.49 million with non-State sources. Pay-As-You-Go funds will be used to cover owner costs,

contingencies, and interest during construction. They will also fund a portion of the construction progress payments for State eligible space.

# **Developer Funding**

An amended total project budget of \$1,338.48 million was included in the July 2016 PPG Update showing an increase of \$158.25 in the Developer Funding source for the State supportable scope. At the time of this change none of this amount was shown to be supported by State General Funds. While the full \$158.25 million in Developer Funding is being used for State eligible space and could be supported by State General Funds, UC must balance current and future obligations of these funds in order to address needs at multiple campuses. UC is now planning to fund \$70 million of the additional \$158.25 million in Developer Funding to be repaid with State General Funds, and the remaining \$88.25 million will be supported by campus funds.

# VI. Project Schedule Update

There are no changes in the project schedule.

The groundbreaking occurred in fall 2016 and construction on the project is currently underway. Delivery of the first set of facilities is expected by fall 2018 (161,035 ASF), delivery of the second set of facilities by fall 2019 (150,820 ASF), and substantial completion of the balance by fall 2020 (478,037 ASF).

# ATTACHMENT: REVISED MERCED 2020 PROJECT BUDGET

## Of Contraction    Figure   Part	US\$ in millions		Academic Space Research Laboratory	yes earty happa stock	Academic Office	Carrooms	Classifican Laboratory	Attacken a Leadership Office	Coll oguy S pace	Earth Briefint Cartifer	Campus Operations	Student Housing	Student Activity	Bear .	Owner Costs	Contingenty	Idelifoil	Funding Sources General leads ABA/3881 Literaal leads Iron State	
Size Pereligements  Size Pereligements  Size Developments  Infrastructure  Inf		86	10.50	E 5.18	112750	095U	Smy	6,6076	10,000	EME	II.A.S					-	60572 GP		
1. All Development of the Control of		<u>a</u>		781.25	1M,706	40350	ASG.	12,632	15,502	26.00	15,776	(a)		â			/IECEM		
		Site Prep	ķ	Ŷ	1.46	0.33	Ŗ	معه	0.17	0.27			đy.	1		7.5	7.44		
Section   Presentation   Presentat	State Eligible	Site Development	B B	B	854	1.91	217	0.90	1.01	1.80	0.13	,				20			
First   Soft Coats   Soft Coa	ligible	Infrastructure			1647	368	612	1 74	111	300	6		.00	÷			- 1		
Soft Contraction  **Soft Contraction**  **So		Construction	272.10	27810	640	3651	33.22	947	1357	1673	240		ř.	i i	1	P	Ş		ŀ
42.2.1 Total State of Eighbold  42.2.2 Total State of Eighbold  42.2.3 Total State of Eighbold  42.2.4 Total State of Eighbold  42.2.5 Total State of Eighbold  42.2.6 Total State of Eighbold  42.2.7 Total State of Eighbold  42.2.8 Total State of Eighbold  42.2.8 Total State of Eighbold  42.2.9 Total State of Eighbold		FFAE	13 93	1393	4 46	ē	R	047	053	083	80	,					7158		
ASSE   GLS   Lib   Propp   Size Decodapment   Lib		Soft Costs	423	4231	FEL	35	304	144	1.60	12	63				63	21.49	ier.	g <sub>r</sub>	
Size Development  Infrastruction  Size Development  Infrastruction  Size Development  Infrastruction  Size Development  Infrastruction  Infras		Total State Eligible	410.90	410.90	13360	29.51	49.2	14.17	15.83	20	300		7.		B H	21.49	Ē	M. 1501 06 15.2 00000	
Sing Propp  Sing Development  Information State  Construction  Information State  Construction  Information State  Information  Informa		ASP		ş				900			4	282578	57,025		34.	23			
Site Development  Infrastruction  Construction  Constructi		g <sub>i</sub> s	78	7.7				200				416,227	138,356			1	CHAR		
Construction   Cons	7	Site Prep			•		7	200	-	0.00		ម	1.13	0.09	TV.	40	E)		
Cametraction   Came	Non State-Eligible	Site Deselopment						į,		v)		194	ph.	3.0			<u>ا</u> ا		
Frame	-Eligible	Infrastructure	į	÷				į.					2	-			- 1		
Total store State   Eligible   Total store   Total store State   Eligible   Total store   Tota		Canatraction	ti.	÷						*	•	8	57 62	÷		13	JIL 62		
Total Micro Status   Eligible		ttat	ħ.	1			÷	5				12.86	3.37	*	2		Ĕ		
### CEMPRISE    FEMALES   FEMALES   FEMALES   FEMALES		Soft Costs		S.			9.	i			C	46.04	17:08	0.94	38.52	11 11	TEQ!		
				100							-	TOTAL	10105	7.69	36.12	211	MENES		
## 1255 75.45 165.54 791.47 20.31 271.56  ## 1255 75.45 165.54 791.47 20		Inblass	2518I	#C111	11270	man	SWE	9099	0000	18,43	= 1	285578	\$5.0 t.6				755.55		
1235 7846 19544 79147 7918 27136		Ichica	200,200	. J D.	174,70	action	40,50	12892	15,502	34.01	15,776	448.27	132.25		÷		L19 23 88		
165.64 791.47 30.31 27136		Site Prep	•			033	_							6			Ĕ		
771.47 20.11 11 11 11 11 11 11 11 11 11 11 11 11	Total	Ste Development	80 Fr	b	Ę	Ħ	317	067	<u>.</u> 0	.8	010	1942	545	18			3		
27 27 28 28 29 29 29 29 29 29 29 29 29 29 29 29 29	Total Project	Infrastructure	21.0	51.63	1647	363	612	1.74	<u>.</u>	308	9	47.49	1245	0.97	æ		14244		
271396 Soft Conts		Construction	27822	27872	8	13 88	###	947	1357	16.73	8	RIB	90		4	-	ana		
		TERE	1199	1193	416	8	ĒR	Cal	033	0.83	020	1286	3.57				- 1		
1138 3 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			4231	423	1323	333	105	141	ĕ	254	0.3	ICSI	1208	78 C3	7 20	# £2 <b>K</b>			
-		्रोल Cas	î.	1 1 1	133.88	23.91	49.5	14.17	E 83	B	300	DICT	10309	769	73.20	W 27			